

33	C15/2014/ 22485	Construction of 1 No. of house for Civil Judge of (Junior Division) at Ganaur in Sonapat Distt.	FC No. 6/39/2012-5JJ-II	07.Aug.13	4216	General	69.46		30.22		Sonapat	Sonipat P-2	In progress	92% work completed. Finishing in progress.	Admin of Justice	06.Dez.13	30.Sep.14	30.Mai.16	Other house will be handed over by 28.2.16.	25.35			
34	C08/2013/ 20645	Constn. of 7 nos. house for Judicial officers, ADJs (3nos) CJM (1 no.) and 3 nos. for Civil Judge Junior Division in Mini Sectt. at Narnaul in Mohindergarh Distt.	6/13/2013-5JJ-II	15.Mär.13	4216	General	432.58	374.30	574.10	0.00	Rewari	Narnaul	In progress	Structure completed, plastering completed, flooring in progress.	Admin of Justice	21.Jul.14	20.Okt.15	31.Aug.16	3 nos. JR. Division houses will handed over by 15.7.16 (EE assured in the meeting 5.5.16)	30.00	50.00	50.00	
35	C08/2013/ 20644	Constn.of 5 nos. house for judicial officers (1 no for civil Judge (Sr. Division) and 4 nos. for Civil Judge (Jr. Division) in Judicial Complex at Mohindergarh in Mohindergarh Distt.	6/10/2013-5JJ-II	20.Nov.13	4216	General	296.36	296.36	84.85	0.00	Rewari	Narnaul	In progress	Brick work completed upto ground floor roof level. Bending, binding of steel of one house of ground floor roof completed.	Admin of Justice	13.Jun.15	12.Jul.16	30.Sep.16	EE Assured on 5.5.16 that work will be completed by 30/9/16. Delay was due to non payment. Time extension upto 30.9.16 will be submitted with W.P. duly signed by contractor. 2 no. houses will be handed over by 31.10.16.	30.00	40.00	40.00	

36	C02/2013/21387	Constuction of 6 No. houses having 1900 sft. area of each house for CJM and Senior Division Judge at Yamuna Nagar District	C.Sec.Go vt.,Hr.6/73/2013	24.Jun.13	4216	General	418.41	207.07	310.80	0.00	Chandigarh	Yamunanagar PD	In progress	Work in progress. Structure work of all 6 nos. houses completed, Plaster work completed. P.H. work and flooring work in progress. Overall 90% work done. Initially work was held up due to non avaiability of funds.	Admin of Justice	01.Jun.14	31.Mai.15	15.Jun.16		107.61	0.00	0.00	0.00	
37	C02/2013/21776	Constn.of Residences for Judicial officers in Sec.12A Panchkula	6/46/2012-5JJ-II	29.Aug.13	4216	General	1736.34	1204.80	219.23	0.00	Chandigarh	Panchkula	In progress	15% work completed. 5 ADJ houses completed upto plinth level. 3 ADJ houses completed upto roof level. 2 SDJ houses completed upto DPC level. Balance in progress.	Admin of Justice	16.Jul.15	30.Apr.17		500.00	500.00	500.00	0.00		
38	C07/2013/21965	Construction of 1900 sft area Judicial Residential House (Senior Division) in SDO (C) Complex at Guhla in Distt. Kaithal.	ACS No.6/74/2013-5JJ-II	21.Okt.13	4216	General	63.88		39.14		Kaithal	Kaithal P-2	In progress	75% work completed.Finishing in progress.	Admin of Justice	10.Jun.15	30.Jun.16		DOC-30/6/2016	24.74				
39	C07/2015/25512	Construction of two additional Court rooms in the Judicial Courts Complex at Safidon in Jind Distt.	ACS No. 6/31/2015-5JJ-II	24.Jun.15	4059	Part-1	204.04		16.02		Kaithal	Jind	In progress	Work in progress. 40% work completed.	Admin of Justice	30.Nov.15		30.Nov.16	DOC-11/2016	40.00				
40	C01/2014/23216	Construction of 10 Nos. Additional Court Room at Kurukshetra	ACS 6/106/2013-5JJ-II	16.Apr.14	4059	Part-2	1772.63	856.67	376.27		Ambala	Kurukshetra P-1	In progress	Work phy. Progress. Overall 24% completed.	Admin of Justice	01.Dez.15	30.Jun.17			250.00	150.00	350.00		
41	C01/2015/25863	Construction of 2 Nos. Court on the existing Judicial Building at Pehowa in District Kurukshetra	ACS No. 6/85/2014-5JJ-II	10.Jul.15	4059	Part-1	251.00	169.00	36.14		Ambala	Kurukshetra P-1	In progress	20% work completed.	Admin of Justice	15.Dez.15	14.Dez.16			50.00	50.00	110.00		
42	C02/2013/20880	Construction of office building of Haryana State Legal Services Authority in Sector-14, Panchkula	20/8/2005-4JJ-I	21.Jän.13	4059	Part-1	756.15		691.38	0.00	Chandigarh	Panchkula	In progress	Work near completion	Admin of Justice	04.Sep.13	03.Dez.14	31.Okt.15						
43	C05/2008/11149	Construction of additional Judicial Complex at Faridabad	6/8/2006-5JJ-I	24.Jän.13	4059	Part-2	3262.08	2284.20	1923.43		Gurgaon	Faridabad	In progress	Strucural work and brick work completed and finishing work is in progress. Overall 95% work completed. R/C/E of furniture amouting to Rs.236.89 lacs sent Registrar General vide t/o no. 10246-48/WI dt. 23.12.15	Admin of Justice	28.Feb.13	27.Jul.14	31.Mai.16		361.00				

44	C08/2013/20646	Construction of Additional Court Room in Judicial Complex at Narnaul in Mohindergarh Distt.	6/27/2013-5JJ-II	02.Apr.13	4059	Part-2	456.00		221.87		Rewari	Narnaul	In progress	Civil work completed. Lift work pending . Finishing in progress.	Admin of Justice	30.Jun.14	30.Jun.15	31.Mai.16	EE reported on 5.5.16 that Bldg. completed but not handed over by client deptt.	40.00	10.00		
45	C13/2013/20667	Construction of Judicial Complex Building at Sector -12, Bahadurgarh in Jhajjar District.	6/08/2013-5JJ-II	15.Mär.13	4059	Part-2	1713.82	1209.87	607.40		Jhajjar	Bahadurgarh	In progress	45% work completed.	Admin of Justice	20.Mai.15	30.Nov.16			250.00			
46	C15/2012/19476	Construction of additional Eight Court (Now Fourteen Courts) building in Mini Secretariat at Sonapat Distt.	No.6/48/2012-5JJ-II	04.Jul.12	4059	Part-2	1175.00	741.57	574.43		Sonapat	Sonipat P-2	In progress	83% work completed & balance work is in progress	Admin of Justice	03.Mär.13	02.Sep.14	15.Jul.16		380.20			
47	C15/2015/25893	Construction of Malkhana building in Judicial complex in Mini Sectt. at Sonapat	A.C.S 6/25/2015-5	26.Jun.15	4059	Part-1	69.88		14.20		Sonapat	Sonipat P-2	In progress	Work in progress. 20% work completed.	Admin of Justice	21.Jän.16	25.Okt.16			50.62			
48	C02/2011/16807	Construction of 2 Nos 1882 sft (Double Storey) and 2 Nos 1220 sft house for Judicial Officers in the campus of Mini Secretariat at Naraingarh	6/14/2011-5JJ(II)	31.Mär.11	4216	General	294.47		129.28	0.00	Chandigarh	Naraingarh	In progress	2 no. houses already completed and handed over. Bill finalized. Tender for balance 2 nos. houses received and under approval.	Admin of Justice				revised approval for construction of Four houses received vide Additional Chief Secretary to Govt. Hr. Addmn. Of Justice memo No. 6/14/2011-5JJ-II dt. 6.11.2015. Detailed estimate of two no. House already stand sanctioned and work of two	16.00	42.00	49.00	58.19

49	C14/2015/26468	Construction of Residential Houses for Judicial Officers and Official in campus of Mini Sectt. Complex at Nuh in Mewat Distt.	Addl CS No.6/50/2005-5JJ	11.Dez.12	4216	General	737.70	753.34	303.26	0.00	Rewari	Nuh	In progress	Boundary wall of all residences complete upto DPC level. Footing of residences in progress. Foundation completed. 35% work completed.	Admin of Justice	19.Dez.15	18.Jun.17		Work of Rs.app. 2.00 crore done by the agency but no payment has been received so far. DOC-31/12/16	100.00	150.00	100.00	100.00
50	C15/2016/27085	Supply/providing of Furniture for fourteen additional Court rooms at Sonipat	6/04/2016-5JJ-II	04.Feb.16	4059	Part-1	171.88		0.00		Sonepat	Sonipat P-1	In progress	Work in progress.	Admin of Justice								
51	C01/2012/19935	CONSTRUCTION OF ADR CENTRE IN JUDICIAL COMPLEX IN MINI SECRETARIAT AT AMBALA IN AMBALA DISTRICT.	Financial Commissioner & Principal Secretary to Govt. Haryana, Admn. of Justice Department Chandigarh vide memo No.20/7/2002-4 JJ-I dated Chandigarh the 12.04.2012	20.Aug.15	9443	Deposit	195.81	146.83	134.81		Ambala	Ambala P-1	In progress	85% work completed.	Admin of Justice	03.Apr.13	02.Apr.14	16.Mai.15	Revised A/A received for Rs.195.81 lacs. Time extension on granted upto 20.4.16. EE ensued to Complete the work by 15/5/16	50.00			
52	C08/2015/25993	Construction of 3 No. houses of CJM & Senior Division Judge at Charkhi Dadri in Bhiwani Distt.	6/24/2015-5JJ-II	24.Jun.15	4216	General	312.63		0.00		Bhiwani	Charkhi Dadri	Tender Called	Tender received & under process of approval within 15 days.	Admin of Justice					0.00	100.00	100.00	0.00

53	C01/2013/21657	Construction of Heavy Agriculture Machinery Shed with M.S. pipe , coloured Fiber Sheet , Cement Concrete Pavement & construction of Garage, Store and Toilet in the office of Assistant Agriculture Engineer, Sector-7, Kurukshetra	"PS Govt.1369-2013/8447	29.Jul.13	8443	Deposit	36.92				Ambala	Kurukshetra P-1	A/Approved	Funds not deposited by client deptt.	Agriculture							Estimate received back from Head Office vide memo No. 367 dated 01.05.2015. The work is pending for want of funds not yet received from client department.
54	C01/2013/21914	Construction of 3 no. houses (1 no.1882 sft, 2 no. 770 sft) in Agriculture colony at Kurukshetra.	"FC & PS 629-Agri 3622	16.Mär.12	8443	Deposit	67.73				Ambala	Kurukshetra P-1	A/Approved	Working drawings are not yet finalized by the Agriculture Deptt. This office requested to Director General, (Agriculture), Panchkula vide this office memo No. 5818 dated 10.12.2014 to arrange the Architectural drawings on the basis of old norms from Chief Architect Haryana , Chandigarh .	Agriculture							
55		Spl Repair Estimate for Jahaj Kothi, Hisar	No.12/110-97-Pura/3272-78	08.Feb.16	9443	Deposit	17.02				Hisar	Hisar P-1	A/Approved	A/A received on 20.1.16	Art & Cultural							
56		Construction of Site Museum & Interpretation Centre at Rakhi Garhi in Distt. Hisar.	12/152-2012-Pura/Voll-II/3288	08.Feb.16	4202		2385.00				Hisar	Hisar P-1	A/Approved	D/E received vide no. 25869 dt. 25.3.16 (head office received on 31.3.16). DNIT received in head vide no. 27400 dt. 31.3.16 (Rec. 4.4.16)	Art & Cultural							

64		S/R for Internal Roads in the campus of Director General Ayush Haryana in Sector-3 Panchkula	7/13/2016-4HB-IV	24.Jän.16	4210	General	13.45		0.00	0.00	Chandigarh	Panchkula	A/Approved	Tender received on 22.3.16	Ayurveda					13.45			
65		S/R estiamte for Huts in the campus of Director General Ayush Haryana in Sector-3 Panchkula	7/13/2016-4HB-IV	24.Jän.16	4210	General	9.89		0.00		Chandigarh	Panchkula	A/Approved		Ayurveda	20.Apr.16	19.Jun.16			9.89			
66		S/R for Boundary wall in the campus of Director General Ayush Haryana in Sector-3 Panchkula	7/13/2016-4HB-IV	24.Jän.16	4210	General	19.20		0.58	0.00	Chandigarh	Panchkula	A/Approved		Ayurveda	25.Mär.16	24.Mai.16			10.00	9.02	0.00	
67		S/R for Administrative Blocks in the campus of Director General Ayush Haryana in Sector-3, Panchkula Block	7/13/2016-4HB-IV	24.Jän.16	4210	General	8.64				Chandigarh	Panchkula	A/Approved		Ayurveda					8.64	0.00	0.00	0.00
68		S/R for O.P.D in the campus of Director General Ayush Haryana in Sector-3, Panckula Block	7/13/2016-4HB-IV	24.Jän.16	4210	General	20.60				Chandigarh	Panchkula	A/Approved		Ayurveda					10.00	10.60		
69		S/R to existing Street Light & Pdg. 2 Nos. 20M High Mast with LED Flood Light in Ayush Bhawan Campus , Sector-3 Panchkula	7/13/2016-4HB-IV	24.Jän.16	4210	General	19.09				Chandigarh	Panchkula	A/Approved		Ayurveda					10.00	9.09		
70	C03/2015/26330	Providing for cement concrete pavement alongwith Runway for protection of Runway Light at Civil Aerodrome at Karnal	A/A Civil Aviation No.8/6	16.Sep.15	5053		48.20				Karnal	Karnal P-2	A/Approved	Detailed Estimate sent to S.E. (Karnal) vide E.E. P-II, Karnal No.4613 dated 28.09.2015 amounting to Rs. 42.63 Lacs.	Civil Aviation								Design of CC pavement to be got done from consultant
71	C03/2015/26331	Construction of Hangar at Civil Aerodrome at Karnal	/A Civil Aviation No.8/5	16.Sep.15	5053		499.50				Karnal	Karnal P-2	A/Approved	Architectural Drawing awaited by Office of Chief Architect.	Civil Aviation								Location not finalized by the client deptt.
72	C03/2015/26332	Construction of Parking and Boundary wall with Gate Pillars and 6 feet high barbed wire from Tarmac to main boundary wall at Civil Aerodrome at Karnal	No. 8/2/2015-ICA	02.Mär.16	5053		9.03				Karnal	Karnal P-2	A/Approved	Revised A/A received on 2.3.16	Civil Aviation								Field staff told that client deptt. has denied to carry out the work.
73	C03/2015/26333	Construction of Junk Room near Hangar at Civil Aerodrome at Karnal	A/A Civil Aviation No.8/4	16.Sep.15	5053		22.35				Karnal	Karnal P-2	A/Approved	Complete site detail plan has been demand by Architect for placing the building. Design that of Bachod (Narnaul) is to be adopted.	Civil Aviation								Location of Junk room not decided by client deptt.
74	C03/2015/26334	Construction of Parking and boundary wall around Simulator Room at Karnal	A/A Civil Aviation No.8/3	16.Sep.15	5053		9.00				Karnal	Karnal P-2	A/Approved	Building completed.	Civil Aviation								

103	C03/2012/18052	Constructing of residential quarter in the campus of Tehsil Building at Gharaunda in Karnal Distt.	T/S EIC No.7686	11.Sep.13	4216	General	137.58	158.68			Karnal	Karnal P-2	In progress	Work is in progress. Roof Slab 1300 sft. casted. Work started late due to change in architectural drawing and non shifting of electric pole.	Distt. Admin.	11.Mai.15	30.Jun.16								
104	C03/2015/25472	Construction of Deputy Commissioner Camp Office the Mall road Karnal	T/S vide S.E (K) No.5350	22.Jul.15	4216	General	11.99	12.76			Karnal	Karnal P-2	In progress	Work is in progress. Brick work completed upto slab level. Shuttering work for slab is in progress.	Distt. Admin.	23.Sep.15	22.Jän.16	29.Feb.16							
105	C05/2012/19665	Construction of Residential Houses for Revenue Officers and Officials in Campus of Mini Secretariat Complex at Palwal in Palwal Distt.	FCR No. 50-R6-2012/1757	01.Feb.12	4216	General	3498.42	763.21			Gurgaon	Palwal	In progress	Work in Progress & 100% roof slab Completed, Brick work in Progress.	Distt. Admin.	25.Dez.14	24.Jun.16		balance residences work.						
106	C06/2012/18228	Construction of (130 Nos.) Residential House for Revenue Staff in Mini Sectt. At Sirsa in Sirsa Distt. (i) 36 Nos. Houses	330-R-6-2013/2655	04.Mär.13	4216	General	2461.17	555.15			Hisar	Sirsa P-1	In progress	Work completed except finishing work and balance work will be completed timely.	Distt. Admin.	18.Dez.14	15.Mär.16								
107	C14/2013/20242	Construction of Residential houses for Revenue Officer and Officials in Mini Secretariat Complex at Nuh in Mewat Distt.	U.O. No.31037/WI	04.Jun.14	4216	General	870.00	765.83			Rewari	Nuh	In progress	The structure of DC, SP, ADC, SDM & CTM complete along with brick work, plastering & flooring complete. Finishing in progress. DPC laid 1900 Sft. (G+3) quarter all roof casted of 450 & G.F Ist floor roof casted in 650 Sft. other work is in progress.	Distt. Admin.	26.Aug.14	25.Feb.16	30.Okt.16	R/R/C/Estimate will be submitted by 30.5.16	100.00					
108	C03/2010/15580	Construction of residential houses for Distt. Administration Revenue officers in the campus of (Residential colony) Mini Secretariat at Panipat	EIC No. 482/WI	12.Jän.12	4216	General	406.02	351.41			Karnal	Panipat	In progress	Structure work completed in all houses. Flooring, plastering and road work in progress. Overall 85% work completed.	Distt. Admin.	19.Feb.15	18.Feb.16		DOC in the meeting Jan 2016						
109		Construction of SDO Civil complex (Admn Block) at Ganaur in Sonapat Distt.	F.C No. 6/70/2011-5 JJ		4059		898.77	331.63			Sonapat	Sonipat P-2	In progress	20% Work completed & balance work is in progress	Distt. Admin.										
110	C06/2012/18228 A	Construction of 130 Nos. Residential Houses for Revenue Staff in mini sectt. Sirsa in Sirsa Distt. (ii) 94 Nos. Houses	330-R-6-2013/2655 &	04.Mär.13	4216	General	0.00	1044.60			Hisar	Sirsa P-1	In progress	Foundation Completed. 1 block slab level.	Distt. Admin.	12.Nov.15	11.Mai.17								

128	C03/2010/14665	Construction of Multipurpose / Auditorium Hall in Govt. College Karnal.	C&S No.4/33-06	03.Sep.08	4202	General	383.79	224.07			Karnal	Karnal P-2	In progress	Work held up for want of Revised A/A.	Higher Education	25.Jul.11	18.Apr.13	31.Mär.16	Revised rough cost estimate sent to Director higher education vide t/o memo 806/WI dated 29.1.13 for Rs. 481.89 lacs. Reply of observation resent of vide this office memo No. 44-WI-77/8176 dated 12.12.2014				
129	C03/2011/17185	Construction of the building of Govt. College Bapoli in distt. Panipat	FC&PS No. 1/13-2010	04.Okt.11	4202	General	1366.62	352.42			Karnal	Panipat	In progress	G.F. 100% and F.F. 90% slab laid. Brick work 75% completed. Plastering, Flooring work for slab is in progress. Boundary wall 85% completed. Overall 70% work completed. Work will be completed timely.	Higher Education	29.Jän.15	28.Jän.16	31.Mär.16	Enhancement required EE committed on 28.1.16 that building handed over by 28.2.16. EE, Panipat committed on 11.3.16 to complete the work by 31/3/16				
130	C04/2014/23464	Construction of Govt. College at Jassia in Rohtak District.	1/3-13 works (2)	06.Mai.14	4202	General	1366.00	893.31			Rohtak	Rohtak P-2	In progress	GF slab completed. Slab of 1st floor is in progress. 2nd storey completed. Overall 75% work completed.	Higher Education	11.Aug.14	10.Feb.16	30.Jun.16	(Dispute between partners)				

131	C05/2012/19206	Construction of building of Government College, Kheri Gujran in Faridabad District	1/11-2011-Works (2)	11.Mai.12	4202	General	1292.40	837.11					Gurgaon	Faridabad	In progress	Building in completion stage and will be handed over by 31.3.16	Higher Education	01.Mai.13	31.Okt.14	31.Mär.16	contractor committed on 30.12.2015 to complete the work by 30.1.2016. Enhancement case in h.o.					
132	C05/2015/24824	Construction of New Teaching cum Science block in Govt. College Sector-14 Gurgaon in Gurgaon Distt.	4/35-2014(W)	22.Mai.15	4202	General	490.59	343.40	240.93				Gurgaon	Gurgaon P-1	In progress	65% work completed.	Higher Education	02.Sep.15	01.Dez.16	01.Dez.16		25.61	25.61	25.61		
133	C05/2015/24825	Construction of New Teaching cum Science Block in Dronacharya Govt. College Gurgaon in Gurgaon Distt.	4/35/2014	25.Feb.15	4202	General	390.85	274.91	207.81	0.00			Gurgaon	Gurgaon P-1	In progress	75% work completed.	Higher Education	29.Jul.15	28.Okt.16	28.Okt.16		16.77	16.77	16.77		
134	C05/2013/21717	Construction of the Building of Govt. College for Women , Hathin in Palwal Distt	PS,Hr/1/2-11 works(2)	08.Aug.13	4202	General	1272.62	947.08	987.24	0.00			Gurgaon	Palwal	In progress	Work is in progress. Structure Completed except canteen block. 90% work completed.	Higher Education	11.Sep.14	10.Mär.16	30.Apr.16	Enhancement case to be submitted by 20/1/16	50.00				
135	C06/2013/20868	Construction of the Building of Govt. College for Women at Ratia in Fatehabad Distt. (C M Announcement code No. 5017)	FS No. 1/1-12	16.Mai.13	4202	General	1051.00	847.50					Hisar	Fatehabad	In progress	95% work completed.	Higher Education	27.Jul.14	26.Dez.15	30.Apr.16	Grad slab decision pending in Head office					
136	C06/2013/21607	Construction of Building of Women Wing of Govt. National College at Sirsa in Sirsa Distt.	2/5-07 Works (2)	12.Aug.13	4202	General	1740.00	1188.83					Hisar	Sirsa P-1	In progress	DPC Completed 50% Roof slab completed and Remaining Work in Progress	Higher Education	22.Jun.15	21.Dez.16	21.Dez.16						
137	C08/2007/9658	Construction of Ch. Bansi Lal Govt. College for women at Tosham District Bhiwani.	FC&PS No.1/2-06Works(2)	28.Jul.11	4202	General	1027.57	754.00	876.60	0.00			Bhiwani	Bhiwani	In progress	College building completed and handed over. Residential Quarter in progress.	Higher Education	29.Mai.08	28.Nov.09	15.Mai.16	Enhancement Case by 20/5/16	30.00	0.00	0.00	0.00	
138	C08/2013/21408	Construction of the Building of Govt. College for Women Bawani Khera (Bhiwani)	No.14-07 Works (2)	10.Mai.13	4202	General	1116.12	875.15	932.41	0.00			Bhiwani	Bhiwani	In progress	Work completed except Cycle Stand.	Higher Education	11.Sep.14	09.Mär.16	15.Mai.16	Slab of Cycle stand laid.	85.00	20.00	0.00	0.00	
139	C08/2014/23521	Construction of the Building of Govt. College at Badhra in Bhiwani Distt.	1/16-13 Works (2)	26.Mai.14	4202	General	1366.00	850.56	0.00				Bhiwani	Charkhi Dadri	In progress	work in progress. Foundation work in progress.	Higher Education	22.Feb.16	21.Aug.17			100.00	200.00	200.00	0.00	
140	C08/2014/23544	Construction of Building of Govt. College, Satnali (Mohindergarh).	1/12-12 Works (2)	23.Mai.14	4202	General	1116.62	821.42	348.61	0.00			Rewari	Narnaul	In progress	3rd roof slab in progress.	Higher Education	14.Sep.15	13.Mär.17	13.Mär.17	work will be completed timely.	100.00	100.00	200.00		

141	C13/2014/22399	Construction of building of Govt. College at Jassour Kheri in Jhajjar District. (M/s Antartica Const. Co. /9212201511)	1/7-13 Works(2)	30.Dez.13	4202	General	1272.62				Jhajjar	Bahadurgarh	In progress	slab work of 3rd storey is in progress.	Higher Education	07.Aug.14	06.Feb.16	06.Feb.16	Progress is slow. EE advised on 13.11.15 to submit work programme. Contractor promised to complete the work by 28.2.16 on dated 14.1.16 & submit the work programme within one week.				
142	C13/2014/22748	Construction of Govt. College at Chhara in Jhajjar District. (M/s P.K. Engg. & Contt. /9315487775)	1/15-12 works 2	17.Jän.14	4202	General	1366.00				Jhajjar	Bahadurgarh	In progress	Plastering in completed except of top floor & Flooring is in progress.	Higher Education	09.Sep.14	08.Mär.16	08.Mär.16	EE promised on 13.11.2015 to lay the slab by 25.11.2015				
143	C13/2015/26096	Construction of Govt. college at Badli in Jhajjar District	4/21/2008 Works (2)	21.Jun.12	4202	General	892.35				Jhajjar	Bahadurgarh	In progress	Main building handed over. Balance work of constn. of Gate etc. allotted	Higher Education	25.Nov.15	24.Mär.16						
144	C13/2015/26029	Construction of Boundary wall of Government College Jhajjar	No. 4/51-08 Works (2)	15.Apr.15	4202	General	106.33	87.65			Jhajjar	Jhajjar CD	In progress	70% work completed.	Higher Education	13.Aug.15	12.Feb.16	12.Feb.16	DOC 31/3/16 in the meeting				
145	C13/2008/10722	Construction of Govt. College for women at Rewari. Revised A/A	No. 01/1-07 works (2)	02.Jän.12	4202	General	1770.56	789.28	1297.64	0.00	Rewari	Rewari	In progress	Main building handed over.	Higher Education	27.Aug.09	26.Feb.11	31.Mai.16	EE assured on 5.5.16 that work will be completed by 31.5.16.	28.00			

146	C04/2014/ 23704	Construction of Govt. college at Mokhra in Rohtak	1/8/13 (W-II)	26.Mai.14	4202	General	1272.62	880.84			Rohtak	Rohtak P-2	In progress	75% FF slab completed. Brick work of GF completed & FF ia in progress.	Higher Education	28.Nov.14	06.Jul.16	06.Jul.16	Water is available from 1 KM				
147	C04/2013/ 21648	Construction of Govt. College at Sampla	1/2-12 (W-II)	05.Jun.13	4202	General	1366.00	889.63			Rohtak	Rohtak P-2	In progress	Overall 95% work completed.	Higher Education	20.Jän.14	19.Jul.15	31.Mär.16	EE promised on 13.11.15 that work will be completed by 19.12.2015. Water is available from 1 KM				
148	C15/2013/ 21463	Construction of National Law University at Rajiv Gandhi Education City at Rai in Sonapat Distt.	F.C. No. 20/27-2011	30.Mai.11	8443	University	11900.00	9245.85			Sonapat	Sonipat P-2	In progress	55% work completed except Administrative block and Academic block the work could not be started at site due to land dispute between land owner and HUDA Deptt. and cases pending in Hon'ble court and balance work is in progress.	Higher Education	14.Jän.14	13.Jän.16						

149		Construction of 8 No. Class rooms in Govt. College Sector-14, Karnal.	"FC&PS No.KW/4/7-08(W)	14.Nov.11	4202		151.66						Karnal	Karnal P-2	In progress	Work heldup for want of Revised A/A.	Higher Education			31.Mai.16	wood work & Painting work pending due to Revised A/A. Revised rough cost estimate sent to Director higher education vide t/o memo 806/WI dated 29.1.13 for Rs. 481.89 lacs. Reply of observation resent of vide this office memo No.					
150	C08/2013/20936	Construction of the Building of Govt. College for Women, Behal in Bhiwani Distt.	1/3-12 Works(2) dt.	30.Mai.13	4202	862.27	851.61	991.07	0.00	Bhiwani	Charkhi Dadri	In progress	75% work completed. Further work is in progress	Higher Education	02.Okt.14	01.Apr.16	31.Mai.16	R/R/C/E sent to Head office for Administrative Approval. Drg. To approved to mulipurpos hall. Tender of hort. To be called by EE, Hort. Work of Internal EI completed. Tender for Estate service to be called by 15.5.16	90.00	10.00	0.00	0.00				

157		Construction of PHC at Baroda Mor in Sonipat Distt.	4/69-2Constn-2014	08.Aug.14	9443	NHM-II	332.57			Sonepat	Sonipat P-1	A/Approved		Hospital & Dispensary										
158		Construction of PHC at Bahu Akabarpur in Rohtak Distt.	4/69-2Constn-2014	08.Aug.14	9443	NHM-II	357.85			Rohtak	Rohtak P-2	A/Approved		Hospital & Dispensary										
159		Construction of PHC at Pilana in Rohtak Distt.	4/69-2Constn-2014	08.Aug.14	9443	NHM-II	414.00			Rohtak	Rohtak P-2	A/Approved		Hospital & Dispensary										
160		Construction of PHC at Imlota in Bhiwani Distt.	4/69-2Constn-2014	08.Aug.14	9443	NHM-II	360.00			Bhiwani	Bhiwani	A/Approved		Hospital & Dispensary										Clear Site not made available by client department. Demolition estimate is yet to be approved by client department.
161		Construction of SHC at Atterna in Sonipat Distt.	4/69-2Constn-2014	08.Aug.14	9443	NHM-II	35.44			Sonepat	Sonipat P-1	A/Approved		Hospital & Dispensary										
162		Construction of SHC at Dattour in Rohtak Distt.	4/69-2Constn-2014	08.Aug.14	9443	NHM-II	38.57			Rohtak	Rohtak P-2	A/Approved		Hospital & Dispensary										
163	C14/2014/24329	const of PHC with residential Accommodation at Village Lilodh in Rewari Distt.	ACS to Haryana Health Deptt. 2473	08.Aug.14	9443	NHM-II	360.00	0.00		Rewari	Rewari	A/Approved	Detailed estimate & DNIT received back from head office and is under compliance	Hospital & Dispensary						0.00	60.00	100.00	200.00	
164	C08/2015/24983	Construction of CHC at Satnali.	2/73-1-Const.-2014/257	23.Jul.14	9443	NHM	334.98	0.00		Rewari	Narnaul	A/Approved	DNIT / Detailed estimate received back vide H.O. memo No. 85-WI-2013/2220 dated 02.11.2015 due to certain observations.	Hospital & Dispensary						0.00	50.00	50.00		
165	C08/2015/26655	Construction of Ramp in Additional Block of General Hospital at Narnaul in Mohindergarh District.	20/28/2015-5HB-III	05.Mär.15	9443	TFC	50.00	0.00		Rewari	Narnaul	A/Approved	Detailed estimate and DNIT returned herewith unapproved with the remarks that check whether same have been proof checked.	Hospital & Dispensary								50.00		

166	C08/2015/26694	S/R in internal road & parking in General hospital at Narnaul in Mohindergarh Distt.	NHM Hr No. 2014-15/153-156	19.Feb.15	9443	NHM	53.75	0.00		Rewari	Narnaul	A/Approved	Detailed estimate submitted to E.I.C. vide SE (B) No. 1238 dt. 22.04.2015 for Rs. 53.28 lacs for approval.	Hospital & Dispensary						0.00	25.00	25.00
167	C14/2009/12288	Construction of 2 Nos. 1882 ft. (duplex) quarter & 4 Nos. 600 ft (D/S) quarter in Sir Shadi Lal General Hospital at Rewari.	FC & PS to the Govt. Haryana Health Deptt. No. 20/108/2008-5 - HB - III	18.Okt.12	9443	NHM	112.41	0.00		Rewari	Rewari	A/Approved	Site not cleared by CMO Rewari. Letter written to CMO Rewari. Detailed estimate under process.	Hospital & Dispensary								
168		Construction of Distt. Training Centre at General Hospital Mandikhera in Mewat Distt.			8443		100.47			Rewari	Nuh	A/Approved	Drawing has not been supplied Arch./Client deptt. Funds Amounting to Rs.1.00 crore has already deposited.	Hospital & Dispensary								
169	C06/2013/21637	Construction of PHC with residential accommodation at Village Ganga in Sirsa Distt.	20/44/2009 5 HB-III	04.Jun.14	9443	PHC	356.89	0.00		Hisar	Sirsa P-2	A/Approved	Tender filled.	Hospital & Dispensary								
170	C05/2016/26880	Construction of C.H.C Building including Residences in Vill. Ghangola in Gurgaon District	PS to Govt of Haryana Health Department No. 20/56/2015-5 HBIII	19.Aug.15	4210	CHC	690.85	0.00	0.00	Gurgaon	Gurgaon P-1	A/Approved	Detailed Estimate & DNIT is under Preparation	Hospital & Dispensary						160.21	160.21	160.22
171		Construction of HALL (2 NO. WARDS) IN T.B. HOSPITAL at Ambala city in Ambala Distt.	ADC – cum – Chief Executive Officer, DRDA – Ambala No. DRDA – 2013 / 525 Dated	13.Dez.13	8443	Deposit	29.55	0.00	0.00	Ambala	Ambala P-1	A/Approved	Detailed estimate under sanction. Money deposited. Drg. Apporved against 45 deposited against 62.	Hospital & Dispensary								
172	C06/2015/24546	Construction of Additional Building in Community Health Centre Cum 50 Bedded General Hospital at Ratia in Fatehabad Distt. CM Ann. Code: 50123	No. 20/55/2014-5HB	06.Jun.14	4210	CHC	84.50			Hisar	Fatehabad	A/Approved	DNIT approved vide no. 77/WI/2014/12877 dt. 25.4.16	Hospital & Dispensary								

173		Constn. Of 100 badded Civil hospital, Ambala Cantt (Solar Water Heating System)	20/56/2015-5HBIII	15.Mär.16	4210		33.23				Ambala	Ambala P-1	A/Approved	Work related to Elect.	Hospital & Dispensary								
174		Upgradation of existing CHC to Indian Public Health Standard at Village Mullana	NHM 3-Constn-2015/1241	19.Mär.15	8443	NHM	657.85		100.00		Ambala	Ambala P-2	A/Approved	Tender has been filed by Head Office due to non avaliability of funds under head NRHM	Hospital & Dispensary								
175	C14/2009/13898	Construction of Sub Health Centre at village Nosera in Mewat District		13.Aug.09	9443	NHM	21.16				Rewari	Nuh	Allotted	Land dispute	Hospital & Dispensary							Agreemee n resigned. Work cannot be executed due to land dispute. AA will be withdrawn	
176	C14/2009/13902	Construction of Sub Health Centre at village Jamalgarh in Mewat District		13.Aug.09	9443	NHM	21.16				Rewari	Nuh	Allotted	Land Dispute	Hospital & Dispensary							Agreemee n resigned. Work cannot be executed due to land dispute. AA will be withdrawn	
177	C14/2009/13905	Construction of Sub Health Centre at village Papra in Mewat District.		13.Aug.09	9443	NHM	21.16				Rewari	Nuh	Allotted	Site Disputed	Hospital & Dispensary							Agreemee n resigned. Work cannot be executed due to land dispute. AA will be withdrawn	
178	C14/2009/13908	Construction of Sub Health Centre at village Jehkana in Mewat District.		13.Aug.09	9443	NHM	21.16				Rewari	Nuh	Allotted	Land dispute	Hospital & Dispensary							Agreemee n resigned. Work cannot be executed due to land dispute. AA will be withdrawn	

179	C14/2009/ 13913	Construction of Sub Health Centre at village Sunari in Mewat District.	0	13.Aug.09	9443	NHM	21.16				Rewari	Nuh	Allotted	Work is allotted. Land dispute	Hospital & Dispensary					Agreement resigned. Work cannot be executed due to land dispute. AA will be withdrawn
180	C14/2009/ 13914	Construction of Sub Health Centre at village Utton in Mewat District.	0	13.Aug.09	9443	NHM	21.16				Rewari	Nuh	Allotted	Work Allotted. Site is not clear.	Hospital & Dispensary					Agreement resigned. Work cannot be executed due to land dispute. AA will be withdrawn
181	C14/2009/ 13928	Construction of Sub Health Centre at village Jodhriyabass in Mewat District.	0	13.Aug.09	9443	NHM	21.16				Rewari	Nuh	Allotted	Land Dispute.	Hospital & Dispensary					Agreement resigned. Work cannot be executed due to land dispute. AA will be withdrawn
182	C14/2009/ 13929	Construction of Sub Health Centre at village Mau in Mewat District	0	13.Aug.09	9443	NHM	21.16				Rewari	Nuh	Allotted	Land Dispute.	Hospital & Dispensary					Agreement resigned. Work cannot be executed due to land dispute. AA will be withdrawn

183	C14/2009/13933	Construction of Sub Health Centre at village Sultanpur in Mewat District.	0	13.Aug.09	9443	NHM	21.16					Rewari	Nuh	Allotted	Land Dispute.	Hospital & Dispensary					Agreement resigned. Work cannot be executed due to land dispute. AA will be withdrawn					
184	14/2009/13934	Construction of Sub Health Centre at village Jhimrawat in Mewat District.	0	13.Aug.09	9443	NHM	21.16					Rewari	Nuh	Allotted	Land Dispute.	Hospital & Dispensary					Agreement resigned. Work cannot be executed due to land dispute. AA will be withdrawn					
185	C01/2015/25039	Construction of 100 Bedded Hospital in the Campus of Govt. Hospital at Ambala Cantt. in Ambala Distt.	DGHS No.20/56/2015	03.Mär.15	4210	General	3913.00	2300.99	742.99			Ambala	Ambala P-1	In progress	30% work completed. Slab of roof level casted of OPD block & Plastering works in progress. Slab of 2nd floor roof slab casted in Emergency Block. Main Block - 50% of ground floor roof slab casted. 40% work completed.	Hospital & Dispensary	10.Aug.15	09.Mai.17				350.00	350.00	300.00	400.00	
186	C02/2015/24415	Pvd. & fixing M.S Racks, Signages board addl. Aluminum partition false ceiling & paver blocks in Extn. Block in General Hospital Sector-6 Panchkula	20/96/2012-5HBIII	16.Dez.14	4210	General	220.52		27.04	0.00		Chandigarh	Panchkula	In progress	Work in progress	Hospital & Dispensary	01.Jän.15	30.Jun.15			EE Explain that part of work was executed under head 4210 and part in deposit with HSRDC	0.62	51.00	1.00	0.00	
187	C05/2013/21915	Detailed estimate for Construction of Additional Block (24 Bedded Hospital in the campus of existing Civil Hospital at Sohna in Gurgaon Distt. (CM Announcement) 2/2265/28/10/2006	vide No. 20/93/2013-5 HB	26.Jul.13	4210	General	102.27	67.77	64.00			Gurgaon	Gurgaon P-1	In progress	Finishing work e.g. Flooring etc is in Progress	Hospital & Dispensary	11.Jul.14	10.Apr.15	31.Mär.16				9.36	9.36	9.36	

188	C05/2014/ 24051	Constn. of GNM training School & Nurses Hostel (G.F) only in Civil Hospital at Palwal in Palwal Distt.	PS No. 20/177/2012-5	11.Sep.13	9443	GNM	900.00	760.91	301.77	0.00	Gurgaon	Palwal	In progress	Foundation work Completed. Further work in Progress. 60% work completed.	Hospital & Dispensary	21.Apr.15	20.Aug.16		Rs.5.00 crore deposited with MD, HSRDC vide Dir. DGH no. 4865 dt. 29.11.12 out of 15.00 crore.	200.00	160.00		
189	C08/2013/ 22247	Construction of 50 bedded Hospital at Tosham in Bhiwani Distt.	No.20/171/2013-5HB III	22.Okt.13	4210	General	1222.43	1088.30	734.12		Bhiwani	Bhiwani	In progress	50% work completed & further work in progress	Hospital & Dispensary	15.Jän.15	14.Jul.16			300.00	150.00	0.00	0.00
190	C03/2012/ 19233	Construction of building of CHC at village Ballah in Distt. Karnal	FC&PS to Govt. No.20/18/2012-5 HB (III) dated	17.Mai.12	9443	TFC	760.00	380.39			Karnal	Karnal P-2	In progress	100% Slab is in progress. Boundary wall completed brick work in main building upto slab level comp. plastering work is in progress. estimate T/S vide EIC No 3001 dated 05.04.2013 amounting to Rs. 321.46.	Hospital & Dispensary	07.Aug.13	14.Jän.15	30.Apr.16					
191	C03/2013/ 21988	Constnction of CHC Bapoli (Panipat)	D.G.H.S. no. 20/200/2012	09.Dez.12	9443	TFC	690.85	422.73			Karnal	Panipat	In progress	Main Building-100% slab laid. Plastering and flooring 95% completed. B/wall 95% completed. Residences-440 sft., 600 sft., 1200 sft. & 1882 sft. Slab laid. B/Work completed, Plastering and flooring is in progress. Overall 75% work completed	Hospital & Dispensary	26.Jän.14	25.Sep.15	30.Nov.16	EE committed on 28.1.16 that building will be handed over by 28.2.16				
192	C03/2014/ 22974	Constn. of Community Health Centre along with Residential accommodation in village Naraina in Panipat distt.	ACS no. 20/206/2013	04.Apr.14	9443	TFC	695.19	438.22			Karnal	Panipat	In progress	90% Boundary wall completed. Work completed upto door level of main building & residences. Balance work is in progress. Overall 40% work completed	Hospital & Dispensary	03.Sep.14	02.Dez.15	30.Jun.16					

193	C05/2009/12209	Construction of 50 Bedded CHC-cum-Hospital at Pataudi in Gurgaon Distt.	2/43-1-2015/1160	19.Feb.15	9443	NHM	1074.00	39.84	701.98	0.00	Gurgaon	Gurgaon P-1	In progress	Work on risk & cost of the agency is in progress. Main building completed except finishing work flooring work completed in 14 Nos houses out of 15 Nos. Road work completed except bituminous work. Work held up for want of funds from NRHM	Hospital & Dispensary	05.Dez.13	04.Apr.14	31.Jul.16		25.00	25.00			
194	C05/2009/13102	CONSTN. OF C.H.C. AT ALAWALPUR IN PALWAL DISTT	RCH-2/Budget/2009/4671	31.Aug.15	9443	NHM	690.85	351.94	0.00	0.00	Gurgaon	Palwal	In progress	100% work completed.	Hospital & Dispensary	05.Mär.10	20.Jun.11	31.Dez.15						
195	C05/2009/13104	Construction of CHC at Village Baroli in Dstt. Palwal (Including Residential Houses, Road and parking & Boundary wall))	RCH-2/Budget/2009/4671	31.Aug.09	9443	NHM	690.85	384.65	123.43	0.00	Gurgaon	Palwal	In progress	Work is in progress. 70% work completed.	Hospital & Dispensary	05.Jul.13	04.Jul.14	31.Dez.15		95.00	50.00	0.00		
196	C05/2009/13407	CONSTN. OF C.H.C. AT SONDHAD IN PALWAL DISTT	RCH-2/Budget/2009/7201	13.Aug.09	9443	NHM	690.85	251.48	392.73	0.00	Gurgaon	Palwal	In progress	Main Building road & parking completed & handed over to Client Deptt on 30.08.2014 & Residences work is in progress at Risk & cost. 80% work completed.	Hospital & Dispensary	07.Aug.14	06.Mai.15	31.Dez.15		100.00	80.00	0.00		
197	C05/2011/16163	Construction of 3 Nos Sub Health Center at Village, Poondri, Mandnaka, Bhighawali in Palwal Distt	RCH-2/Budget/2009/7207	13.Aug.09	9443	NHM	63.48	54.86	20.71	0.00	Gurgaon	Palwal	In progress	SHC at Village Poondri, Bighawali Completed & village Mandnaka is in progress. 100% work complete.	Hospital & Dispensary	10.Aug.11	24.Feb.12	31.Dez.15		25.00	5.00			
198	C05/2011/16165	Construction of 4 Nos. Sub Health Center at Village Manpur-I, Manpur-II, Bahin , Ali Brahman in Palwal Distt	RCH-2/Budget/2009/7207	13.Aug.09	9443	NHM	84.64	93.87	0.00	0.00	Gurgaon	Palwal	In progress	Work in physical progress, Village Bahin Structure Completed balance village site is not clear & now scheme has been withdrawn by Health Deptt. for SHC Manpur-I, Manpur-II & Ali Brahman	Hospital & Dispensary	10.Aug.11	24.Feb.12	30.Nov.13		20.00				
199	C04/2008/11742	Construction of PHC with Residential Accommodation at village Pakashma in Rohtak Distt. N - 29 52 02 E - 76 43 56.6	RCH-2/Budget/2008	29.Dez.08	9443	NHM	207.27				Rohtak	Rohtak P-2	In progress	Dispute	Hospital & Dispensary	13.Jän.09	12.Aug.09	30.Mär.12	Agreement closed.					

200	C05/2008/11143	Construction of PHC with residential accomodation at Mandpura Distt. Gurgaon "Medical"	U/S RCH-2-B-2008-10460-64	06.Sep.08	9443	NHM	207.27		-126.00		Gurgaon	Gurgaon P-2	In progress	Main Building completed & handed over to client Deptt. on 03.8.2014 houses in porgress at Risk & Cost	Hospital & Dispensary	06.Jun.14	05.Aug.14	31.Jul.16	The work is held up for want of funds from NRHM	0.00	0.00	0.00
201	C05/2010/14270	CONSTN. OF P.H.C. AT ALIKA IN PALWAL DISTT	RCH-2/Budget/2009/4671	31.Aug.09	9443	NHM	207.27	74.41	109.94		Gurgaon	Palwal	In progress	Main building completed & handed over to client deptt. on 06.7.2014 & work for const. of residential houses in progress at Risk & Cost	Hospital & Dispensary	28.Feb.14	27.Aug.14	31.Dez.15				
202	C05/2010/14271	CONSTN. OF P.H.C. AT BHULWANA IN PALWAL DISTT	RCH-2/Budget/2009/4671	31.Aug.09	9443	NHM	207.27	83.84	72.86	0.00	Gurgaon	Palwal	In progress	Work in progress at Risk & Cost. 90% work completed.	Hospital & Dispensary	20.Jän.14	19.Jun.14	31.Dez.15		40.00	20.00	
203	C05/2010/14272	CONSTN. OF P.H.C. AT CHHAINSA IN PALWAL DISTT	RCH-2/Budget/2009/4671	31.Aug.09	9443	NHM	207.27	91.35	53.86	0.00	Gurgaon	Palwal	In progress	Work in Progress at Risk & Cost [Name of Agency : Yash Construction & Builders. 50% work completed.	Hospital & Dispensary	17.Sep.14	16.Mär.15	31.Aug.15		40.00	30.00	
204	C05/2010/14273	CONSTN. OF P.H.C. AT DEEGHOT IN PALWAL DISTT	RCH-2/Budget/2009/4671	31.Aug.09	9443	NHM	207.27	72.25	105.34	0.00	Gurgaon	Palwal	In progress	Main Building completed & handed over to Client Deptt on 22.08.2014 & Work for const. of residential houses in progress at Risk & Cost. 80% work completed.	Hospital & Dispensary	20.Dez.13	19.Jun.14	31.Dez.15		20.00	10.00	
205	C05/2010/14274	CONSTN. OF P.H.C. AT KOT IN PALWAL DISTT	RCH-2/Budget/2009/4671	31.Aug.09	9443	NHM	207.27				Gurgaon	Palwal	In progress	Main Building completed & handed over to Client Deptt on 22.08.2014 & Work for const. of residential houses in progress at Risk & Cost	Hospital & Dispensary	04.Mär.14	03.Sep.14	31.Dez.15				

206	C08/2013/21384	Construction of Primary Health Centre alongwith Residential Accommodation at Village Sandwa in Bhiwani District.	No.20/109/2011-5 HB-III	15.Okt.12	9443	TFC	250.90	224.75	116.13	0.00	Bhiwani	Bhiwani	In progress	Work in progress.	Hospital & Dispensary	06.Aug.13	06.Aug.14	30.Mär.16	LD has been Levied & Recoverd from Running Bills. SE assured to complete by 31/8/16	50.00	50.00	26.00	0.00
207	C14/2010/14347	Construction of PHC at village Bichhore in Mewat District.	D.H.S No.RCH-2/B/09/4671	31.Mai.09	9443	NHM	207.27	110.27	21.15	0.00	Rewari	Nuh	In progress	Work held up on A/c of delay in payment.	Hospital & Dispensary	09.Jun.14	08.Jun.15	31.Mär.16	Work held up on account of non payment.	50.00	50.00		
208	C04/2010/14348	Construction of PHC at village Bai in Mewat District.	D.H.S No.RCH-2/B/09/4671	31.Mai.09	9443	NHM	207.27	119.16	0.00		Rewari	Nuh	In progress	Main building completed along with plastering, flooring & Litracng. 1220 Sft. Upto roof level, 440 Sft. Foundation in progress. Work heald up on A/c of delay in payments.	Hospital & Dispensary	24.Jän.15	23.Jän.16		Work held up on account of non payment.	60.00	50.00		
209		Construction of P.H.C at village Karontha in Rohtak Distt.	A/A vide Mission Director NHM Haryana Sector-II, Panchkula no. 4/69-2 Const.-2014/2473-78	08.Aug.14	9443	NHM-II	383.18	278.12			Rohtak	Rohtak P-2	In progress	Main building, 1220 sft & 440 sft structure completed except finishing & internal road and parking. Finishing is in progress. Overall 85% work completed.	Hospital & Dispensary	12.Dez.14	11.Dez.15	31.Mär.16	Enhancem ent will submitted by 15.1.16. Amarjeet, JE not submitting .				
210		Construction of P.H.C Nindana Tigari in Rohtak Distt.	A/A vide Principal Secy. to Govt. of Haryana Health departmen t no. 20/07/2014-5HB-III	17.Jän.14	4210	PHC	360.00	277.67			Rohtak	Rohtak P-2	In progress	Work administratively approved. R.C.C. slab of main building & residences completed. Plastering work completed, flooring is in progress. Brick work is in progress. Overall 92 % work completed.	Hospital & Dispensary	14.Aug.14	13.Aug.15	31.Mär.16	Enhancem ent will submitted by 28/2/16				
211	C05/2016/27129	Construction of Guniting work of Gynae Ward, Civil Hospital at Gurgaon	NHM/2 Cr.2015-16		8443	NHM	48.63	21.21	0.00	0.00	Gurgaon	Gurgaon P-1	In progress	work in progress.	Hospital & Dispensary	10.Mär.16	09.Jun.16	09.Jun.16		12.15	12.15	12.15	

212	C02/2014/24145	Revised R.C.Estimate for Constn.of Conference cum training Hall in Pyramidal shape in the campus of IISM&R Sector 3, Pkl.	7/11/2012-4 HB-IV	23.Jul.14	4210	ISM&R	219.76		0.00	0.00	Chandigarh	Panchkula	In progress	Work in progress.	Hospital & Dispensary	22.Jän.15	30.Dez.15			80.00	80.00	18.00	
213	C14/2014/24000	Construction of G.N.M. Training School & Hostel in Civil Hospital at Mandikhera in Mewat Distt	PS No.20/177/2012-5HB (I)	11.Sep.13	9443	GNM	900.00	753.52	203.03	0.00	Rewari	Nuh	In progress	School:- All column reached roof level, shuttering in progress. Hostel:- All col. Casted upto roof, 25% roof casted, shuttering of rest in progress.	Hospital & Dispensary	02.Jän.15	01.Jun.16		Rs.5.00 crore deposited with MD, HSRDC vide Dir. DGH no. 4865 dt. 29.11.12 out of 15.00 crore.	200.00	150.00	100.00	100.00
214	C14/2015/26757	Rough Cost estimate for providing parking shed and interlocking tiles flooring in the campus of Civil Hospital Rewari.	20/56/2015-5HBIII	16.Nov.15	4210		48.11		0.00	0.00	Rewari	Rewari	In progress	Work in progress.	Hospital & Dispensary		15.Mär.16	31.Mai.16	EE reported on 5.5.16 that work will be completed by 31.6.16	48.11	0.00	0.00	
215	C02/2015/25575	Renovation of OPD Block Male/Female ward at CHC Kalka in Panchkula Distt.	Vide Mission Director NHM, Parytan Bhawan Letter No. 4/35/2014-15/794	18.Dez.14	9443	NHM	69.43	42.49	27.38	0.00	Chandigarh	Chandigarh CD	In progress	90% work completed and further work is in progress.	Hospital & Dispensary				Work will be completed by 30 March, 2016	16.50	0.00	0.00	0.00
216	C02/2015/26358	Construction of proposed NPCDS and NPHCE Block in District Hospital (DH) in Yamuna Nagar	Add.Ch.S e.No.23/26/2011	20.Aug.14	9443	NCD	79.30	64.57	19.18	0.00	Chandigarh	Yamunanagar PD	In progress	Work in progress.	Hospital & Dispensary	29.Sep.15	28.Jun.16		Work will be completed timely.	45.39	0.00	0.00	0.00
217	C03/2013/20326	Const. of 100 badded hospital Manana Distt. Panipat.	F.C & PS to Govt. of Haryana Health Department No. 20/130/2012-5HBIII	10.Okt.12	9443	TFC	2421.89	1539.37			Karnal	Panipat	In progress	Work is in progress.	Hospital & Dispensary	18.Mär.14	17.Dez.15		Work held up due to non finalization of scope of Elect. works such as Air conditioning, left etc				

218	C08/2011/17100	Construction of 50-Bedded Hospital at Siwani	P.S. to Hr. Health Deptt. No. 20/ 109/ 2011-5 HB-III	15.Okt.15	9443	TFC	699.43	530.42	611.47	0.00	Bhiwani	Bhiwani	In progress	Work completed.	Hospital & Dispensary	07.Jul.13	07.Aug.14	15.Jul.15	Laying of water supply pipe line in progress	90.00	0.00	0.00	0.00
219	C08/2013/21719	Construction of PHC alongwith residential accomodation at Vill.Jui	P.S. to Govt. Haryana Health Deptt. No.20 /131/2013-5 HB III	29.Aug.13	4210	PHC	375.40	280.86	180.28	0.00	Bhiwani	Bhiwani	In progress	Work complete and handed over by 15.5.16	Hospital & Dispensary	10.Sep.14	09.Sep.15	31.Jän.16		35.00	0.00	0.00	0.00
220	C08/2013/21407	Construction of PHC alongwith residential accomodation at Vill. Talu	P.S. to Govt. Haryana, Health Deptt. No.20/95/ 2013-5 HB III	24.Jun.13	4210	PHC	354.98	259.61	213.59	0.00	Bhiwani	Bhiwani	In progress	Work completed to be handed over.	Hospital & Dispensary	15.Mai.14	14.Mai.15	31.Jän.16		60.00	0.00	0.00	0.00
221	C01/2015/24419	Construction of NPCSDCS at Govt. Hospital Ambala City in Ambala District.	ACS to Govt. of HD Memo No. 23/26/2011 – 4HB III	20.Aug.14	9443	NCD	86.63	68.51	62.40		Ambala	Ambala P-1	In progress	Plaster work completed. Tile terising completed. Over all 60% works completed.	Hospital & Dispensary	11.Mär.15	10.Sep.15	16.Mai.30		20.00			
222	C01/2014/24042	Construction of Proposed NPCDCS & NPHCE Block in L.N.J.P. Hospital at Kurukshetra.	"DGHS No.23/26/11-4HB III	20.Aug.14	9443	NCD	75.23	52.69	43.97		Ambala	Kurukshetra P-1	In progress	Structure & plaster work completed.	Hospital & Dispensary	14.Mär.15	13.Dez.15	16.Jun.31					
223	C02/2014/24320	Construction of PHC alongwith residential accomodation in village Kot Mustarka Distt. Yamuna Nagar	PS Health Deptt. No. 20/56/2015-5 HB III	25.Aug.15	4210	PHC	360.00		0.00	0.00	Chandigarh	Yamunanagar PD	Tender Called	Tender called on 26.5.16	Hospital & Dispensary					0.00	50.00	150.00	270.00
224		Special repair of 04 Nos. AA-Type and 10 Nos A Type House in the campus of Mini Sectt. Sirsa in Sirsa Distt.	3396-R-6-2015/18945	31.Dez.15	4216		63.87				Hisar	Sirsa P-1	A/Approved	T/S letter issued to SE, Hisar on 29/4/16	Housing Distt. Admin.								
225	C02/2015/26552	EXTENSION OF OFFICE OF HARYANA HUMAN RIGHTS COMMISSION, SEC-19/B, CHANDIGARH	HHRC/CHD/2014/2554	22.Mär.16	8443		22.15		64.80		Chandigarh	Chandigarh CD	A/Approved		Human Rights Commission				Quatation based works	0.00	0.00	0.00	

226	C05/2015/24421	Additional & Alteration in old and New Mini Secy. at Gurgaon (seating plan in labour court Mini secy. at Gurgaon (Providing & fixing of Almn. Partition with Glass Partition with Glass Patical Board and Openable Aluminium shutter etc.,	P.S Hr. No. 3/51/2013-3	29.Jän.14	4250	Labour Court	55.74	42.48	32.67	0.00	Gurgaon	Gurgaon P-1	In progress	Work in progress. 95% work completed.	Industries Department	21.Jän.15	20.Okt.15	28.Feb.16		5.76	5.76	5.76
227	C02/2015/26752	Construction of office of State Information Commission, at Plot No. 1P-5, Sector 14, Panchkula.	NO. 3107/SCI C/2016/E A-1	16.Mär.16	4059		818.18		0.00	0.00	Chandigarh	Panchkula	A/Approved	AA received.	Information Commission					0.00	200.00	300.00
228	C15/2015/26616	Construction of SC/ST Building Block in ITI Mundlana in Sonapat Distt.	No. 233	13.Feb.15	4250	SCSP	447.98				Sonapat	Sonipat P-1	A/Approved	D/E received from SE, vide no. 30463 dt. 5.4.16	ITI							
229	C06/2015/25109	Construction of SC/ST Building Block in I.T.I. Nalwa	PS to Ind Trg. deptt312	13.Feb.15	4250	SCSP	447.98		0.00	0.00	Hisar	Hisar P-3	A/Approved	Site plan sent to Director General, ITI, Chd vide Chief Architect No. 5996 dt. 12.06.15 to finalize the site.	ITI				Dispute of land.			
230	C07/2013/22028	Construction of SC/ST wing at G.I.T.I. Jind in Jind Distt.	P.S. ITI No. 300	13.Feb.15	4250	SCSP	447.98				Kaithal	Jind	A/Approved	D/E & DNIT in head office.	ITI							
231	C07/2014/23924	Constn. of SC/ST Wing at Govt. ITI Kalayat in Kaithal Distt.	No.ITI/SC/ST/Com mon/1097	30.Aug.13	4250	SCSP	350.00		0.00	0.00	Kaithal	Narwana	A/Approved	Detailed Estimate & DNIT received back from HO with the remarks that sufficient budget not available for this work.	ITI							
232	C07/2013/21883	Construction of SC/ST wing at G.I.T.I. Guhla Cheeka in distt. Kaithal	PS to Govt. No. 288	13.Feb.15	4250	SCSP	447.98	356.51	1.32	0.00	Kaithal	Kaithal P-2	A/Approved	Tender approved B.G. awaited.	ITI							
233	C08/2013/21671	Construction of SC/ST wing at Govt. ITI Sujapura in Mohindeergarh Distt.	SC/ST Comman/1106-11	23.Aug.13	4250	SCSP	350.00	0.00	0.00	0.00	Rewari	Narnaul	A/Approved	DNIT / D.Estimate return to SE with observation.	ITI					0.00	50.00	50.00
234	C08/2015/26382	Construction of ITI Sahabajpur (Nangal Chaudhary) in Mohindergarh Distt. (CM Ann Code: 10264)	E-204/Buildi ng/1255	09.Sep.15	4250	Creatio n of Infrastru re	400.00	0.00	0.00	0.00	Rewari	Narnaul	A/Approved	Architectural drawing recently received. Detailed estimate / Structural Design under preparation.	ITI				DNIT / D.Estimate under preparatio n.	50.00	50.00	100.00
235	C14/2015/24523	Construction of Multipurpose hall, Canteen & Cycle Stand at ITI Dhamala Distt. Mewat.	CS No. Bwn/ITI/ UT/TFC/9	06.Jän.15	8443	TFC	251.23		0.00	0.00	Rewari	Nuh	A/Approved	D/E sent to SE, Rewari vide This office memo no.807 dated 05/05/2015 Rs.115.70 lac	ITI					0.00	0.00	

245	C04/2010/14857	Construction of Admn. & workshop block in ITI at Village Kansala in Rohtak Distt. no.-2853	B/ITI/Kansala/654-57-B	06.Mai.10	4250	Creation of Infrastructure	677.17	423.34	616.91	0.00	Rohtak	Rohtak P-2	In progress	Structure of workshop block completed. Plastering & flooring of GF workshop block completed. Joinery and finishing work is in progress. Overall 95% work completed.	ITI	24.Jän.12	31.Dez.15	30.Jun.16	Enhancement will submitted by 20.1.16					
246	C04/2014/22559	Construction of ITI at Village Farmana Khas in Rohtak Distt.	Bhawan/ITI/Farmana/86-90	22.Jän.14	4250	Creation of Infrastructure	400.00	414.41	411.76	0.00	Rohtak	Rohtak P-2	In progress	Work administratively approved. Finishing is in progress. Overall 90% work completed.	ITI	27.Okt.14	26.Jän.16	30.Apr.16	DOC 31/3/16 in meeting					
247	C02/2013/21386	Construction of Govt. Industrial Training Institute, Mustafabad in Yamuna Nagar District	A/AGovt. Hr.I.T.I.821-826	24.Jul.13	4250	Creation of Infrastructure	805.13	596.95	515.28	0.00	Chandigarh	Yamunanagar PD	In progress	Structure work completed. Finishing in progress. 95% work completed	ITI	21.Aug.14	20.Feb.16	30.Mai.16		50.00	31.67	0.00	0.00	
248	C02/2015/24424	Construction of office building of Directorate of Industrial Training, Haryana, Sector 3, Panchkula.	awan/ITI/HQ-Building/86	20.Jän.15	4250	Creation of Infrastructure	1926.32	1057.04	93.95	0.00	Chandigarh	Panchkula	In progress	Foundation work completed	ITI	20.Nov.15	25.Mai.17			500.00	754.09	600.00	0.00	
249	C03/2013/20328	Construction of Industrial Training Institute at village Jaisinghpura in Distt. Karnal	P.S. to Govt. No. Bhawan/ITI/Jaisinghpura/8695 dated 24.11.2013	26.Sep.14	4250	Creation of Infrastructure	428.56	402.11	396.99	0.00	Karnal	Karnal P-2	In progress	Work in progress. Finishing work is in progress.	ITI	08.Sep.14	07.Dez.15	31.Mai.16						
250	C03/2014/24027	Construction of SC/ST wing at I.T.I Karnal	P.S. to Govt. No. Bhawan/ITI/Karnal/1092 (Revised)	28.Mär.13	4250	SCSP	447.98	343.86	334.67	0.00	Karnal	Karnal P-2	In progress	Work is in progress. Flooring completed and wall putty completed. Paint work is in progress.	ITI	14.Jän.15	13.Apr.16	30.Apr.16						
251	C05/2010/14169	Construction of I.T.I. at village Pali in District Faridabad (Workshop Block under SC/ST Scheme)	ITI Pali/SC/ST/372	06.Jän.12	4250	SCSP	301.32	256.06	102.23		Gurgaon	Faridabad	In progress	Work is in progress. Overall 35% work completed. Notice is being issued for termination of agreement	ITI	11.Dez.12	10.Sep.13	31.Okt.15	Case heldup by SE for termination of Agreement. Ref. PWM. (Yash Construction, School lecturar, Village - Tigaon)					

252	C05/2012/17985	Construction of I.T.I. at village Pali in District Faridabad (Administration Block, One Workshop, Boundary wall & road parking etc.)	ITI/Pali/Expansion/365	06.Jän.12	4250	Creation of Infrastructure	502.45	401.00	232.42	0.00	Gurgaon	Faridabad	In progress	Roof slab laid of administrative block and workshop block except ramp. (overall 37% work completed).	ITI	30.Sep.14	29.Dez.15	31.Okt.16					
253	C05/2014/23553	Construction of SC/ST Wing at ITI Gurgaon in the campus of existing ITI Gurgaon	No. 1037	30.Aug.14	4250	SCSP	350.00	345.07	190.76	0.00	Gurgaon	Gurgaon P-1	In progress	70% work completed.	ITI	21.Feb.15	20.Mai.16					One wing ready for innogration within 15 days. "1. Frame structure completed except first floor slab of ramp 2. Plaster work 90% work completed 3. Finishing work is in progress"	
254	C05/2013/21683	Construction of SC/ST wing ITI at Mojabad in Gurgaon District.	Bhawan/ITI/SC/ST/279-81	13.Feb.15	4250	SCSP	447.98	393.31	0.00	0.00	Gurgaon	Gurgaon P-2	In progress	Tender received vide no. 39361 dt. 23.4.16	ITI								
255	C05/2013/21715	struction of SC/ST wing at G.I.T.I. at Palwal in Palwal Distt	PS.Hr/ITI/SC/ST/225	13.Feb.15	4250	SCSP	447.98	400.80	242.72	160.00	Gurgaon	Palwal	In progress	70% work completed.	ITI	21.Apr.15	20.Jul.16	20.Jul.16					
256	C06/2013/21466	Construction of Govt. Industrial Training Institute at Rania in Sirsa Distt.	No.new ITI/Rania/756	18.Jul.13	4250	Creation of Infrastructure	723.26	482.98			Hisar	Sirsa P-2	In progress	90% work completed-Work is in progress	ITI	21.Jun.14	20.Sep.15	09.Feb.16					
257	C06/2015/25107	Construction of SC/ST Building Block in I.T.I. at Hisar	PS Ind Trg. Deptt.234	13.Feb.15	4250	SCSP	447.00	326.63	44.16	0.00	Hisar	Hisar P-3	In progress	slab work completed hence 30% work completed	ITI	18.Nov.15	27.Mär.17						
258	C06/2015/25108	Construction of SC/ST Building Block in I.T.I. at Barwala in District Hisar	PS Ind. Trg. Deptt.1507	01.Dez.14	4250	SCSP	438.40	321.87	0.00	0.00	Hisar	Hisar P-3	In progress	Work recently started	ITI	19.Apr.16	18.Jul.17						
259	C08/2012/18638	Construction of ITI at Khera (Siwani) in Bhiwani Distt.	Bhawan/ITI/Khera/457	24.Jän.13	4250	Creation of Infrastructure	683.65	684.56	851.32		Bhiwani	Bhiwani	In progress	Work completed except cycle stand and canteen	ITI	24.Jul.14	24.Jän.16	30.Jun.16					Cycle Stand & Canteen not included in the Main Agreement. 85.00 20.00 0.00 0.00

260	C06/2014/22371	SCST wing at ITI Majra Piau Narnaund in Hisar	PS to Govt. ITI 1139	13.Feb.15	4250	SCSP	447.98				Hisar	Hansi	In progress	Work in progress. Agency	ITI	19.Apr.16	18.Jul.17						
261	C08/2015/25044	Construction of SC/ST building block in ITI at Bhiwani	PS No./Bhawan/258	13.Feb.15	4250	SCSP	447.98	332.64	56.77	0.00	Bhiwani	Bhiwani	In progress	Work in progress . 25% work compleed.	ITI	13.Feb.16	12.Mai.17			110.00	100.00	40.00	0.00
262	C08/2007/9339	Construction of building of new ITI at malrabas Distt. Mohindergarh.	Bhawan/New ITI	13.Jul.07	4250	Creation of Infrastructure	525.00	0.00	333.15	0.00	Rewari	Narnaul	In progress	Work in progress departmentally. Finishing of Admn. Block in progress and foundation work of Workshop block in progress. Boundary wall completed.	ITI		31.Dez.14	30.Jun.16	EE assured on 5.5.16 that Estate service for PH has not been started the work is to be completed and handed over by 30.6.16. Weekly progress is to be submitted.	50.00	100.00	50.00	
263	C06/2013/21705	Construction of SC/ST wing at Govt. I.T.I Sirsa in Sirsa Distt.	1073	30.Aug.13	4250	SCSP	350.00				Hisar	Sirsa P-1	In progress	Foundation works in Progress	ITI	21.Okt.15	20.Mär.17						
264	C14/2013/21642	Construciton of SC/St wing ITI Tankri in Distt Rewari	PS No. ITI/SC/ST /275	13.Feb.15	4250	SCSP	447.98	295.00	0.29	0.00	Rewari	Rewari	In progress	Work allotted to agency vide no. 44384 dt. 29.4.16	ITI					100.00	200.00	147.98	0.00
265	C08/2013/23543	Construction of SC/ST wing at Govt. ITI Mohinder garh in Mohindergarh Distt.	2000-2005	17.Sep.13	4250	SCSP	580.00	631.30	252.07	0.00	Rewari	Narnaul	In progress	Footing completed. Plinth beam work in progress.	ITI	23.Aug.15	22.Feb.17			100.00	100.00	100.00	
266	C08/2015/24985	Construction of ITI at Bhojawas. (CM Ann. Code: 10388)	ITI/Bhojawas-1237-1242	16.Sep.14	4250	Creation of Infrastructure	599.82	407.10	6.74	0.00	Rewari	Narnaul	In progress	Excavation of footing in progress.	ITI	12.Feb.16	11.Mai.17	Progress is to be monitored at 1st milestone.		20.00	50.00	100.00	
267	C14/2012/19155	Construction of ITI (Boys & Girls) at Punhana in mewat Distt.	Bhawan/ITI/TFC/1164	29.Aug.14	8443	TFC	761.89	539.12	481.69	0.00	Rewari	Nuh	In progress	Boys:- double storey structure alongwith plaster complete., plaster & finishing in progress. Girls:- double storey structure complete, finishing in progress.	ITI	30.Jän.13	29.Apr.14	30.Mai.16	EE committed on 5.5.16 that work will be completed on 30.5.16	50.00	60.00		

268	C14/2012/19156	Construction of ITI (Boys & Girls) at Pingawan in Mewat Distt	Bhawan/ITI/TFC/1158	29.Aug.14	8443	TFC	765.66	540.47	474.65	0.00	Rewari	Nuh	In progress	Boys:- G.floor & Ist floor structur completed. 80% plastering & flooring Compltd. Boundary wall 70% completed. Girls: GF & FF Completed alongwith plaster, finishing work in progress.	ITI	30.Jän.13	29.Apr.14	30.Sep.16		50.00	60.00		
269	C14/2015/24518	Construction of Multipurpose hall, Sub station, Canteen & Cycle stand at ITI Jhamuwas distt. Mewat.	CS No. Bwn/ITI/UT/TFC/14	06.Jän.15	8443	TFC	417.74	496.58	80.68	0.00	Rewari	Nuh	In progress	Foundation work reached DPC level. Structure of cycle stand, canteen & sub station complete finishing work in progress. Roof casting of MPH in progress.	ITI	26.Nov.15	25.Nov.16		EE committed on 5.5.16 that work will be completed timely.	50.00	80.00		
270	C14/2015/24519	Construciton of Multipurpose Hall, Sub station, Canteen & Cycle stand at ITI, Nuh Distt. Mewat.	CS No. Bwn/ITI/UT/TFC/10	06.Jän.15	8443	TFC	432.71	188.14	0.00	0.00	Rewari	Nuh	In progress	Foundation work reached plinth level for cycle stand, canteen & MPH.	ITI	27.Okt.15	26.Okt.16			0.00	0.00	0.00	
271	C14/2015/24520	Construction of Multipurpose Hall, Sub Station, Canteen & Cycle Stand at ITI Ujjina Distt. Mewat.	CS No. Bwn/ITI/UT/TFC/10	06.Jän.15	8443	TFC	435.61	193.76	41.54	0.00	Rewari	Nuh	In progress	Sub Station, cycle stand plastering done, cycle stand complete upto plinth, casting of MPH in progress.	ITI	13.Aug.15	12.Aug.16		Work will be completed timely.	40.00	100.00		
272	C14/2015/24521	Construction of Multipurpose Hall, Sub station, Canteen & Cycle stand at ITI Ferozepur Distt. Mewat.	CS No. Bwn/ITI/UT/TFC/11	06.Jän.15	8443	TFC	407.12	172.59	30.36	0.00	Rewari	Nuh	In progress	MPH reached lintel level, canteen & cycle stand reach plinth level.	ITI	21.Nov.15	20.Nov.16			80.00	80.00		
273	C14/2015/24522	Construction of Multipurpose hall, Sub station, Canteen & Cycle stand at ITI Nagina Distt. Mewat.	CS No. Bwn/ITI/UT/TFC/13	06.Jän.15	8443	TFC	416.25	178.58	97.98	0.00	Rewari	Nuh	In progress	MPH slab casted, sub station & canteen plastering done, cycle stand reach plinth level.	ITI	12.Aug.15	11.Jun.16			50.00	50.00		
274	C14/2015/24524	Construction of Multipurpose hall, sub-station, Canteen & Cycle stand at ITI Punhana Distt. Mewat.	CS No. Bwn/ITI/UT/TFC/24	06.Jän.15	8443	TFC	460.14	197.42	64.35	0.00	Rewari	Nuh	In progress	MPH reach lintel level, sub station roof level, canteen roof casted, cycle stand reach plinth level.	ITI	12.Aug.15	11.Aug.16	11.Aug.16		80.00	80.00		
275	C14/2015/24525	Construction of Multipurpose hall, Sub station, Canteen & Cycle stand at ITI Pingwan Distt. Mewat.	CS No. Bwn/ITI/UT/TFC/18	06.Jän.15	8443	TFC	449.10	194.75	33.59	0.00	Rewari	Nuh	In progress	MPH reach plinth beam, canteen roof casted, sub station reached plinth beam level, cycle stand reached plinth level.	ITI	20.Nov.15	19.Jän.17			90.00	90.00		

276	C15/2014/24324	Construction of SC/ST wing in ITI at Sonapat in Sonapat Distt.	Bhawan/ITI/SC/ST/1067	30.Aug.13	4250	SCSP	350.00	372.33			Sonapat	Sonipat P-2	In progress	Civil Work Physically completed. PH work started.	ITI	11.Dez.14	31.Mär.16	31.Mär.16									
277		Construction of ITI at Rakhi Shahpur in Hisar Distt.	Bhawan/ITI/Rakhi Sahpur/1584	17.Dez.15	4250	Creation of Infrastructure	798.14	619.76			Hisar	Hansi	In progress	Work started.	ITI	20.Apr.16	19.Okt.17										
278		Construction of ITI Bhaklana in Distt. Hisar	Bhawan/ITI/Bhaklana/1578	17.Dez.15	4250	Creation of Infrastructure	880.59	767.52			Hisar	Hansi	In progress	Work started.	ITI	20.Apr.16	19.Apr.17										
279	C03/2014/22993	Special repair for Maintenance Workshop Block in ITI at Karnal	P.S. to Govt. No.1/18/2013 - B&R (W)	11.Nov.13	2059	Maintenance	20.20	15.36			Karnal	Karnal P-2	In progress	Work is in progress.40% work completed. Agency is being debarred.	ITI	12.Sep.14	11.Dez.14						Work stopped by Agency since six monthes.				
280	C08/2013/21411	Construction of Govt. ITI Jamalpur	P.S to Govt. of Haryana No. Bhawan/New ITI/Jamalpur/209-14	09.Feb.15	4250	Creation of Infrastructure	433.37	393.81	276.60	0.00	Bhiwani	Bhiwani	In progress	75% Work completed. Balance work in progress.	ITI	07.Mai.15	06.Aug.16						Building will be completed by 6.8.16. No. tender of Hort. Is called. R/R/C/E sent to head office on 10.5.16. Water supply to be laid.	75.00	60.00	50.00	
281	C07/2013/21723	Construction of SC/ST wing at G.I.T.I. Julana in Jind Distt.	P.S. ITI No. 306	13.Feb.15	4250	SCSP	447.98	308.57			Kaithal	Jind	Tender Called	Tender case letter sent to SE, Kaithal vide no. 12875 dt. 25/4/16	ITI												
282	C02/2015/26751	Construction of Govt. ITI, Chhachrouli, Distt. Yamuna Nagar (CM Ann. Code: 9915)	Bhawan/ITI/Chhachrouli/57	11.Jän.16	4250	Creation of Infrastructure	525.00		0.00	0.00	Chandigarh	Yamunanagar PD	Tender Called	Tender called on 28.5.16	ITI								Rs.305.00 lcas under head 4250 & Rs.220.00 Lacs under 9443 Deposited head	0.00	50.00	150.00	350.00

283	C01/2012/19854	Construction of 40 nos Staff Quarters in District Jail complex at Kurukshetra	Adl Chief Secy 31/08-4JJ	11.Nov.13	4216	General	750.29	523.74	287.92	Ambala	Kurukshetra P-1	In progress	Work in physical progress. 650sft Houses structure work 100%,450 Sft area quarter 50%, 1300 Sft area quarter 75% & 800 Sft area quarter 15% completed. Overall 45% work completed. Balance works are in progress	Jail	03.Jul.15	02.Jän.17			150.00	150.00	150.00		
284	C14/2013/21480	Construction of Residential Houses in New Jail building in Rewari Distt and priority of works under Head 4216 - Capital Outlay on Housing.	ACS No: 31/7/2012-4JJ(II)	13.Mai.13	4216		1200.00	944.82	359.60	0.00	Rewari	Rewari	In progress	Work in progress. 12 nos. qtrs. 450 sft. 4 roof slabs laid. 48 nos. qtrs. 650 sft. 40 roof slab laid. 8 qtrs. 800 sft. 8 roof slab laid. 4 nos. qtrs. 1300 sft. 2 roof slab laid & 2 nos. 1900 sft 2 roof slab laid.	Jail	10.Dez.14	10.Jun.16	10.Sep.16		200.00	200.00	185.00	
285	C14/2013/20451	Construction of new Jail building at Rewari in Rewari District. A/A received in two parts i.e. 20.70 Crore + 25.1151 Crore on dated: 09/04/2013.	No. 31/6/2012-4JJ(II)	08.Apr.13	4059		4581.51	3014.29	1001.94	0.00	Rewari	Rewari	In progress	30% work completed. 6' , 12' & 18' Ht. Boundary wall completed on 3 sides. Internal partition wall of barracks started.	Jail	09.Dez.15	08.Dez.17			300.00	300.00	300.00	300.00
286	C01/2015/26649	Beautification of Gita Dwar, Pipli in Kurukshetra (CM Announcement Code No. 10210)	CEO KDB No. 2699	27.Nov.15	8443	Deposit	11.01		9.05	Ambala	Kurukshetra P-1	In progress	work Phy. Completed but financial liabilities pending.	KDB	10.Dez.15	31.Dez.15	31.Mär.16			1.96			
287	C07/2013/21012	Renovation/Beautification of Rani Talab, Jind	Dir. TA/DUL B/2013/22 307	04.Jun.13	8443	Deposit	605.30	383.53		Kaithal	Jind	In progress	98% Work Completed & balance work is in progress	KDB	04.Okt.13	31.Jän.16		provision of water fall is to be decided by client deptt. as demolition of Shops (4 no) is required. Derecomodling that water fall not required.					

297	C08/2008/11884	Constructiion of 2 Nos. Teaching Block at Government Polytechnic Loharu	FC&PS No. 35/2008/2 TE	12.Sep.08	4202	State Plan	1444.36		0.00		Bhiwani	Charkhi Dadri	A/Approved	Arch. Drawing to be approved by client deptt. as yet	Polytechnic											
298	C14/2013/20670	Construction of Govt. Polytechnic at village Rewasan District Mewat.		17.Apr.13	4202	State Plan	1554.13		0.00	0.00	Rewari	Nuh	A/Approved	Work not to be taken up.	Polytechnic						0.00	0.00				
299	C02/2015/24967	Construction of New Polytechnic College in Sadhaura Block in Yamuna Nagar Distt (CM Annoucement Code: 9881)	24 /SW 4/2015	14.Jän.15	8443		851.00		0.00		Chandigarh	Naraingarh	A/Approved	R/R/C/E sent to client deptt. on 6.1.16. D/E & Bid Documents received vide SE No. 1314 dt. 14.3.16 under check in H.O.	Polytechnic						Rs.2.5 crore deposited by ADC, Y/Nagar in the account of EE, Naraingarh	60.00	153.00	275.00	312.00	
300	C15/2014/23561	Construction of boundary wall around boys hostel in premises Govt. Polytechnic Sonapat	35/6/2014-4TE	13.Feb.14	4202	State Plan	10.76				Sonapat	Sonipat P-2	In progress	work is in progress	Polytechnic											
301	C05/2013/21227	Construction of Govt. Polyetechnic at Village Mandkola Distt. Palwal	PST Edu.35/26/2013-4TE	12.Jul.13	4202	State Plan	1554.13	1106.07	766.43	0.00	Gurgaon	Palwal	In progress	75% Ground Floor Slab and 50% First Floor Slab Completed. Brick work/cement plaster is in Progress. 60% work completed.	Polytechnic	06.Nov.14	05.Jun.16				150.00	100.00	50.00			
302	C08/2014/23580	Construction of Govt. Polytechnic at village Chhappar Distt. Bhiwani	35/31/2014-4TE	11.Jun.14	4202	State Plan	1744.34	1135.28	1004.14	0.00	Bhiwani	Charkhi Dadri	In progress	70% work completed and further work is in progress	Polytechnic	22.Jän.15	21.Jul.16				Color scheme has now been received from Chief Arch. Haryana, Chandigarh vide Memo No. Arch-2016/SA I/695 dated 20.04.2016	125.00	75.00	50.00	0.00	

303	C06/2014/22730	Construction of Govt. Polytechnic, Jamalpur Shekhan, Block Tohana Distt. Fatehabad	No. 35/11/2014	04.Mär.14	9443	Deposit	1836.61	1063.54			Hisar	Fatehabad	In progress	85% work completed flooring work in progressq	Polytechnic	01.Sep.14	29.Feb.16	Sanction received for Rs.1,66,47,940/- vide no. 35/02/2016-4TE dt. 8.1.2016. Deposited to the concerned EE through Bank Draft/EPS					
304	C03/2013/20770	Construction of Govt. Polytechnic, Jattal, Panipat	P.S No. 35/3/2010-2TE	16.Apr.13	9443	Deposit	1554.13	1016.16			Karnal	Panipat	In progress	97% work completed joinery /painting is in progress	Polytechnic	15.Nov.13	14.Mai.15	28.Feb.16	Sanction received for Rs.20.00 cr. (5.00 cr. Each concerned EE vie no. 35/18/2016-4TE dt. 31.3.16 & 1.4.16				
305	C01/2013/22029	Construction of Govt. Polytechnic, Umri, Kurukshetra	PS Tec.Edu. 35/3/2010-2TE	07.Nov.13	9443	Deposit	1780.44	1034.26	1208.12		Ambala	Kurukshetra P-1	In progress	Work phy. Completed but financial liabilities pending.	Polytechnic	06.Aug.14		05.Feb.16	Sanction received for Rs.20.00 cr. (5.00 cr. Each concerned EE vie no. 35/18/2016-4TE dt. 31.3.16 & 1.4.16	50.00	50.00		
306	C02/2014/23585	Construction of Govt. Polytechnic, Nanakpur, Panchkula	35/3/2010-2 TE	27.Mär.14	9443	Deposit	800.00		2.77	0.00	Chandigarh	Chandigarh CD	In progress	Work just started.	Polytechnic	02.Nov.14	01.Apr.16	31.Dez.16		200.00	200.00	300.00	0.00
307	C03/2013/21010	Construction of SC Girls Hostels in Govt. Polytechnic Nilokheri	C&S No. 35/101/2007-2TE	30.Sep.13	4202	SCSP	535.15	288.22			Karnal	Karnal P-2	In progress	GF Slab and 1st floor slab has been casted. The Construction work has been held up Re-tender 60% work completed flooring plstering in progress	Polytechnic	20.Jul.15	19.Jul.16						

308	C07/2015/24872	Constn. of entrance road Rajiv Gandhi Govt. Polytechnic Narwana in Jind Distt.	ACS No. 35/37/2014-4TE	23.Jul.14	8443	Deposit	37.24	27.17						Kaithal	Narwana	In progress	70% Work Completed & balance work is in progress	Polytechnic	15.Aug.15	15.Dez.15	31.Dez.15	Rs.2793000/- deposited through PIT on 8.1.16					
309	C05/2015/24826	Extension of District Library at Gurgaon in Gurgaon Distt.	4/35-2014(W)	25.Feb.15	4202		108.68	107.66	62.76					Gurgaon	Gurgaon P-I	In progress	60% work completed.	Public Libraries	19.Aug.15	20.Mai.16	20.Mai.16		11.48	11.48	11.48		
310	C05/2009/12066	Extension of Civil Rest House at Ballabgarh (Honourable C.M. Suite) CM Ann. Code: 11022	1/4/07-1B&R(W)	02.Jän.09	4059		32.28							Gurgaon	Faridabad	A/Approved	Work administratively approved but not tendered yet. Earliar due to paucity of funds the tender was not approved.	Public Works									
311	C07/2011/17706	Constn. of PWD Rest House at Uchana in Jind Distt	14/02/2008-1B&R(w) 67617	23.Nov.15	4059		345.69							Kaithal	Narwana	A/Approved	DNIT approved vide no. 958-63/WI dt. 4.2.16. Acceptatnce letter issued to Agency vide no. BN-31-B/25715 dt. 25.3.16	Public Works									
312	C08/2012/19664	Construction of new PWD Rest House at Charkhi Dadri in Bhiwani Distt	1/39/2010-1B&R(W)	27.Aug.12	4059		182.53							Bhiwani	Charkhi Dadri	A/Approved	Case dumped.	Public Works									
313	C14/2014/24328	Construction of PWD Rest House at Dharuhera in Rewari Distt. [Hon ble C.M. Announcement	PS No 1/41/2007-I	31.Okt.14	4059		151.18		0.38					Rewari	Rewari	A/Approved	Detailed estimate is under prepartion. Dropped due to shortage of funds.	Public Works				Dropped due to shortage of funds.	0.00	0.00	0.00	0.00	
314	C05/2013/21413	Construction of New Rest House at Hodal in Palwal Distt.	ACS No. 01/18/11-1 B&R	01.Jul.13	4059	General	185.55							Gurgaon	Palwal	A/Approved	D/E sent to Head Office Chandigarh vide this office letter no.5348 dt. 21.08.2015 & received back from EIC Office & further submitted to Divisional office vide this office Endst. No.25311 dated 30.11.2015 with observations	Public Works									
315		Construction of PWD Rest House at Assandh in Karnal (CM Ann. Code 9936)	01/39/2015-1 B&R (W)	10.Feb.16	4059		127.37							Karnal	Karnal P-2	A/Approved	Land payment is being made.	Public Works									
316	C02/2015/25389	Renovation of Govt.House No.231, Type IV, Sector 14, Panchkula	01/08/2012-1 B&R (W)	28.Okt.15	4216		8.77		0.00	0.00				Chandigarh	Panchkula	A/Approved	Work apporved	Public Works									
317	C02/2015/26394	Renovation of K.No.239,Sector 14, Panchkula	01/08/2012-1 B&R(W)	08.Okt.15	4216		1.40		0.00	0.00				Chandigarh	Panchkula	A/Approved	Work apporved	Public Works					1.40	0.00	0.00		

327	C04/2013/20499	Construction of Nirman Sadan at Rohtak	1/2/2011-1B&R (W)	19.Mär.13	4059		1779.80	1179.37			Rohtak	Rohtak P-2	In progress	Work administratively approved. Structure completed. Exterior plaster work of all floors is in progress. Interior plaster of all floor completed. Flooring is in progress. Overall 90% work completed.	Public Works	20.Jän.14	21.Apr.15	30.Apr.16	NIT fire fighting pending in HO.				
328	C02/2009/13648	Providing furniture and workstation in the office of Engineer-in-Chief PWD B&R and Chief Architect,Haryana in Sector 33 Chandigarh.	No.1/16/97-B&R (W)	29.Dez.11	4059		233.14	209.49	0.00	Chandigarh	Chandigarh CD	In progress	Work is in progress.92% work completed.	Public Works	01.Aug.09	31.Dez.09	31.Jul.14		30.00	0.00	0.00	0.00	
329	C02/2015/25390	Constn. of PWD Rest House in Sector -1 Panchkula	01/23/2011-1 B&R (W)	14.Mai.15	4059		2642.40	1499.99	93.95	0.00	Chandigarh	Panchkula	In progress	Work is in progress.	Public Works	23.Okt.15	22.Jul.17			500.00	1000.00	1048.50	0.00
330	C05/2013/20946	Construction of New PWD Rest House Gurgaon	A/A No 1/20/2012	19.Mai.15	4059	General	2616.85	1782.31	288.53		Gurgaon	Gurgaon P-1	In progress	Foundation work Is in Progress	Public Works	02.Sep.15	08.Feb.17	08.Feb.17		350.11	350.11	350.11	
331	C13/2013/21000	Construction of New PWD Rest House with 2 Nos residence quarter at Bahadurgarh in Jhajjar District.	1/6/2010-1B&R(W)	04.Jun.13	4059		489.00	343.33			Jhajjar	Bahadurgarh	In progress	Flooring of Sub-ordinate Rest House is in progress. Structure work in Main Rest House completed. Plastering is in progress. Over all 60% work completed.	Public Works	03.Sep.14	02.Dez.15	28.Feb.16					
332	C15/2013/21677	Construction of PWD Rest house main building and sabordinate rest house & 2 Nos 440 sft quarters at Rai in Sonapat Distt.	T/S EIC No. 7376	30.Aug.13	4059		1099.00	729.00			Sonapat	Sonipat P-2	In progress	80% work completed and balance work is in progress. Flooring 85% False Ceiling 80%.	Public Works	20.Nov.13	19.Mai.15	28.Feb.16					
333	C02/2014/23586	Renovation of Hr. MLA Hostel, Sec-3, Chandigarh.	P.S. to Govt. of Haryana PW B&R Deptt. letter No. 42/7/2008-1B&R(W)	16.Jän.14	2059		1141.80	164.12	283.44	0.00	Chandigarh	Chandigarh CD	In progress	90% work completed and further work is in progress.	Public Works	05.Aug.14	04.Feb.16			436.00	0.00	0.00	

334	C02/2015/25194	Renovation of New Sectt. Bldg. Sec-17, Chandigarh (IT Plan, 1st floor to 4th & 6th floor)	ACS to Govt. Hr. letter no. 2740/CT-N-2014/165 18,	19.Dez.14	2059		401.06	90.08	0.00	0.00	Chandigarh	Chandigarh CD	In progress	Work allotted recently and being started shortly.	Public Works	19.Okt.15	18.Jun.16		Held up due to Elect. Works.	150.00	41.06	0.00	0.00
335		Repair and renovation of Office building of Hr. Staff Selection Commission, Sector-2, Panchkula	1/27/2015-1 B&R (W)	30.Mär.16	2059		6.04		5.29		Chandigarh	Panchkula	In progress		Public Works								
336	C05/2012/18142	Construction of 1st floor & 2nd floor of existing Rest House in Sector -16A, Faridabad	4/23/2006-1B&R(W)	28.Dez.11	4059		259.80				Gurgaon	Faridabad	Tender Called	work in tender/ allocation formalities. Tender re-invited on 17.06.2015, but no tender received.	Public Works								
337	C01/2015/24416	Construction of Night Shelter near Art Culture Centre at Kurukshetra	PS memo NO.SUD A/NS/KKR/ 193	14.Mai.14	8443	Deposit	437.00		0.00	0.00	Ambala	Kurukshetra P-1	A/Approved	Structural Drg. Being prepared. Estimate sent by end of month.	Red Cross Society				Not allotted/started. Meeting to be carried of Architect deptt. & client deptt. at the level of CE(B).				
338	C03/2015/25206	Construction of Courtyard type Hostel Blocks B & C in Sainik School Kunjpura Karnal	A/A CS No.22/2/12-3DI	03.Apr.15	8443		466.74				Karnal	Karnal P-2	A/Approved	A/A granted only for Rs. 466.74 Lacs against estimate amount of 1288.90 Lacs ammended administrative approval required from State Sainik Board. However prepare detailed estimate is in progress.	Sanik School								
339		Construction of seating benches and paver block around Basket Ball Court Near Auditorium in Sainik School Kunjpura in Karnal Distt.	Principal Sainik School Kunjpura No.SSK/1428/PWD B&R / MODG-IN-AID		8443	Deposit	20.63	16.61			Karnal	Karnal P-2	A/Approved	Work not started due to changed the Drawing and scope by Principal Sainik School Kunjpura	Sanik School								
340		Construction of Lab Complex over Double Storeyed NDA Block in Sainik School Kunjpura	C.S. No.22/2/2012-3 DI	05.Mär.15	8443	Deposit	204.18				Karnal	Karnal P-2	Allotted	Tender approved.	Sanik School								

341	C14/2010/15613	Construction of building of Phase-I of Sanik School Rewari Permanent Location Gothra Tappa Khorl (Academic Block/Residences) in Rewari District.	Secy No. 22/14/91-3/DI	04.Okt.10	8443	Deposit	778.65	744.87	854.95	0.00	Rewari	Rewari	In progress	Work completed except finishing in academic block. Joinery work in progress in residencies.	Sanik School	14.Okt.11	13.Nov.13	30.Jun.16	LL assured on 5.5.16 that work will be completed upto 30.6.16. The building can not be made functional unless estimate for boundary wall, roads, hostel, mess block, estate services, EI is completed. Estimate already						
342		Construction of GSSS at Karewari (New 17 rooms) Sonapat			4202	General	190.49				Sonapat	Sonapat P-1	A/Approved	Revised R/C/ Estimate sent to E.I.C. vide S.E.(S) No. 1923 dt. 02.11.2015 for Rs. 614.10 Lacs.principal has desired to prepare first block with existing funds.	Secondary Education										
343		Construction of GGSSS, Barwala, Distt. Panchkula	No. 2/43-2013 Works (2)	29.Mär.16	4202		176.00				Chandigarh	Panchkula	A/Approved	A/A received on 29.3.16	Secondary Education						40.00	90.00	46.00	0.00	
344		Construction of GSSS at Sector-55, Faridabad	No. 2/43-2013 Works (2)	29.Mär.16	4202	HUDA	295.00				Gurgaon	Faridabad	A/Approved	Work transferred to HUDA.	Secondary Education										
345	C01/2015/24400	Construction of Govt. Sr. Sec. Schol, Pipli Kurukshetra	P.S 2/23/2014 Works(2)	01.Jän.15	4202	General	259.16	196.42	111.92		Ambala	Kurukshetra P-1	In progress	Work in physical progress. Overall 62% work completed.	Secondary Education	24.Jul.15	23.Jul.16	23.Jul.16	Progress to be expedied.						
346	C02/2015/24386	Construction/Extension of first floor of Govt. Sarthak Model Sr. Sec School, Sector-12 A Panchkula	2/23-2014works(2)	05.Jän.15	4202	General	289.00	234.99	64.97	0.00	Chandigarh	Panchkula	In progress	work in progress. 80% slab laid finishing in progress	Secondary Education	06.Mai.15	05.Mai.16	05.Mai.16		50.00	74.00	100.50	0.00		

362	C05/2016/27200	Construction of Facilitation Center at Bhodia Khera in Faridabad Distt.	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Gurgaon	Faridabad	A/Approved		Sports					81.25	81.25	81.25	
363		Installation of Synthetic Track at Bhim Stadium Bhiwani under Central Scheme. (CM Annoucement Code: 10515)	No.Sports-RGKA-2015/398 33	15.Dez.15			1085.12				Bhiwani	Bhiwani	A/Approved	DNIT approved amounting to Rs. 838.67 lacs vide memo no. 19/WII/07-139 dt. 11.3.16. Tender under process of approval.	Sports					0.00	200.00	200.00	0.00
364		Construction of Facilitation Center at Sirsa Distt.	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Hisar	Sirsa P-1	A/Approved		Sports								
365		Construction of Facilitation Center at Kaithal Distt.	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Kaithal	Kaithal P-1	A/Approved		Sports								
366		Construction of Facilitation Center at Jhajjar Distt.	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Jhajjar	Jhajjar	A/Approved		Sports								
367	C14/2016/27116	Construction of Facilitation Center at Rewari Distt.	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Rewari	Rewari	A/Approved	DE/ & DNIT will be prepared by Panipat Division.	Sports					0.00	100.00	225.00	
368		Construction of Facilitation Center at Panchkula Distt.	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Chandigarh	Panchkula	A/Approved	Site not clear.	Sports								
369		Construction of Facilitation Center at Palwal Distt.	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Gurgaon	Palwal	A/Approved		Sports								
370		Construction of Facilitation Center at Sector-12 in Distt. Faridabad	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Gurgaon	Faridabad	A/Approved		Sports								
371		Construction of Facilitation Center at Bhiwani Distt.	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Bhiwani	Bhiwani	A/Approved	Model Detailed estimate under preparation with Executive Engineer, Provl.Divn.,PWD B&R Br.Panipat	Sports					0.00	0.00	0.00	325.00
372		Construction of Facilitation Center at Panipat Distt.	Sports-Const-2016/453 1-37	18.Feb.16	8443	Deposit	325.00				Karnal	Panipat	A/Approved		Sports								

395	Constructing Faculty Guest House in PGIMS Rohtak.	No. 7/39/2013-2HB-IV	13.Jun.13			623.00				Rohtak	Rohtak P-4	A/Approved	Detailed estimate and DNIT has been prepared but has been kept heldup on the advice of authority of Pt. B.D.S. UHS Rohtak due to non availability of funds.	University							No budget with Client deptt.
396	Constructing Interns Hostel Complex at Rural Training Centre in Dighal (Under PGIMS Rohtak)	No. 7/39/2013-2HB-IV	13.Jun.13			171.00				Rohtak	Rohtak P-4	A/Approved	Detailed estimate and DNIT has been prepared but has been kept heldup on the advice of authority of Pt. B.D.S. UHS Rohtak due to non availability of funds.	University							No budget with Client deptt.
397	Constructing Interns Hostel Complex at Rural Training Centre in Beri (Under PGIMS Rohtak)	No. 7/39/2013-2HB-IV	13.Jun.13			171.00				Rohtak	Rohtak P-4	A/Approved	Detailed estimate and DNIT has been prepared but has been kept heldup on the advice of authority of Pt. B.D.S. UHS Rohtak due to non availability of funds.	University							No budget with Client deptt.
398	Remodeling of road (15 M wide along side of New OPD and providing of parking lots with interlocking paver block along the building of Pharmacy College in University of Health Sciences Rohtak.	UHS Rohtak Letter No. Estate/15/3491	03.Nov.15			205.87				Rohtak	Rohtak P-4	A/Approved	D/E & DNIT approved No. 897-901/WI dt. 3.2.16. Tender on 29.2.2016	University							
399	Construction of Boundary wall along with HAMETI and Guard Room in the Campus of Ch. Ranbir Singh University, Jind	No. CRSU/DR/16/983-40	15.Feb.16	8443		52.28				Kaithal	Jind	A/Approved	AA received on 15.3.16	University							
400	Construction of 2 nos. Electric Sub Station & Boundary wall of Sub station in Ch. Ranbir Singh University, Jind	No. CRSU/DR/16/837-838	15.Feb.16	8443		96.40				Kaithal	Jind	A/Approved	AA received on 15.3.16	University							
401	Construction of Boundary wall alongwith HAMETI/Junior faculty/remodeling of front wall and guard room in Girls Hostel Campus of Ch. Ranbir Singh University, Jind	CRSU/2016/219-224	19.Mär.16	8443	Deposit	82.56				Kaithal	Jind	A/Approved		University							
402	Construction of Internal road in the Campus of Ch. Ranbir Singh University, Jind	CRSU/2016/225-230	19.Mär.16	8443	Deposit	535.81				Kaithal	Jind	A/Approved	D/E recived from SE, Kaithal vide no. 42228 dt. 27.4.16	University							
403	Construction on Library building Khanpur University	No. 2/23-/2014 dt. 10.6.2015		8443	Deposit	945.00				Sonepat	Sonipat P-1	Allotted	Tender letter issued vide no. 761 dt. 29.3.16 to the agency.	University							

404	C04/2015/25112	Construction of Girls hostel in the campus for State University of Performing & Visual Arts, Sector-6, Rohtak (Phase-I) (Group-I)	VC SUPVA No.EO/10609-20	30.Mär.15	8443	Deposit	869.27	436.72						Rohtak	Rohtak P-2	In progress	Work administratively approved. P.C.C. completed and column is in progress. Overall 35% work completed.	University	07.Aug.15	06.Jun.16		Amount of Rs. 16 crores transferred to EE PD-II, Rohtak for works at Sr. No. 24, 26, 27, 28 & 30 against A/A of Rs.3727.77 lacs				
405	C04/2015/25115	Construction of 24 Nos, Houses type 950 sft in the campus of State University of Performing and Visual Arts sector-6, Rohtak (Phase-I) (Group-III)	VC SUPVA No. EO/10645-56	30.Mär.15	8443	Deposit	734.67	449.97						Rohtak	Rohtak P-2	In progress	Work administratively approved P.C.C. is in progress Overall 20% work completed. Foundation works completed.	University	24.Sep.15	23.Dez.16		Amount of Rs. 16 crores transferred to EE PD-II, Rohtak for works at Sr. No. 24, 26, 27, 28 & 30 against A/A of Rs.3727.77 lacs				
406		Construction of 24 nos. house Type 1900 sft in the campus of State University of Performing and Visual Arts sector-6, Rohtak	EO/10633-44	30.Mär.15	8443	Deposit	1416.80	764.60						Rohtak	Rohtak P-2	In progress	GF slab completed. 20% wroks completed.	University	06.Okt.15	05.Apr.17		Amount of Rs. 16 crores transferred to EE PD-II, Rohtak for works at Sr. No. 24, 26, 27, 28 & 30 against A/A of Rs.3727.77 lacs				
407	C14/2011/16236	Construction of campus school and entries shops (Phase-II) in Post Graduate Regional centre Meerpur in Rewari Distt.	EEMDU EE/11/760	21.Feb.11	9443	Deposit	835.04	682.91	786.96	0.00	Rewari	Rewari	In progress	Frem structure completed. Plastering & flooring in progress.	University	06.Nov.12	16.Mai.14	30.Jun.16		work delay due to non budget provided. Demand already sent to client Rs.250.00 lacs	150.00					

408		Construction of Staircase of Computer Engineering Block in YMCA Institute of Science & Technology at Faridabad	2376/B	19.Feb.15	8443	Deposit	5.89	4.55			Gurgaon	Faridabad	In progress	Work is in progress.	University											
409		Construction of under ground water tank in YMCA Institute of Science & Technology at Faridabad	2376/B	19.Feb.15	8443	Deposit	23.93	17.56			Gurgaon	Faridabad	In progress	RCC work completed. Tile is in progress. Overall 80% work completed.	University											
410		Extension of Multi Media Centre in YMCA Institute of Science & Technology at Faridabad	2376/B	19.Feb.15	8443	Deposit	6.69	5.92			Gurgaon	Faridabad	In progress	Roof slab is in progress. Overall 12% work completed.	University											
411		Construction of Vet. Hospital cum Breeding Centre/VS Residence at village Tumna in Rewari Distt.			8443	Deposit	41.34				Rewari	Rewari	A/Approved	Tender case received vide no. 28876 dt. 1.4.16 (5.4.16)	Vetrnity Department											
412	C05/2016/26879	Construction of Children home for Girl at Gurgaon	No. 308/SW(3) 2014	08.Jän.15	8443	Deposit	366.00		0.17	0.00	Gurgaon	Gurgaon P-1	A/Approved	DNIT of Rs. 219.14 received vide no. 31981 dt. 7.4.16	Women and Child Development								Rs.250 lacs deposited under 8443 + Rs.41.70 lacs with HSRDC	91.45	91.45	91.45
413		Construction of boundary wall from Superintendent residence to main boundary wall in Mahila Ashram and State After Care Home at Karnal	D.C Karnal	05.Aug.15	2059	General	3.19				Karnal	Karnal P-2	A/Approved	Tender received on daterd 08.12.2015	Women and Child Development											
414		Spl repair for providing and laying interlocking paver block and 25 MM thick BC in Mahila Ashram, Karnal	No. 42/SW(3)/2016	12.Jän.16	4235		11.84				Karnal	Karnal P-2	A/Approved	A/A received on 12.1.16	Women and Child Development											
415		Spl repair for office and residences in Mahila Ashram at Rohtak	No. 163/SW(3)/2016	24.Feb.16	4235		36.93				Rohtak	Rohtak P-2	A/Approved		Women and Child Development											
416	C04/2014/23489	Construction of Children Home for Boys, Rohtak	Financial Commissioner & Principal Secretary Haryana Home & Child Development Department No. 3745/ICP S/SPSU	15.Jul.13	8443	Deposit	366.00	184.49			Rohtak	Rohtak P-1	In progress	Work administratively approved. Excavation & footing is in progress.	Women and Child Development	15.Dez.15	14.Dez.16						Rs. 199.73 lacs under Head 8443 + Rs.37.44 lac under ICPS to EE, Rohtak by Cheque			

417	C03/2013/ 21390	Construction of Observation home for Boy Madhuban at Karnal	P.S. to Govt. No.503/S W (III)/2017	22.Mär.14	8443	Deposit	416.05	264.42			Karnal	Karnal P-2	In progress	Structure completed. Work is in progress. Kota flooring is in progress and Cement Plaster.	Women and Child Development	29.Jän.15	28.Jän.16	Rs. 175 lacs under head 8782 deposited to Karnal Division + Rs.152.50 lacs desposited under head 8443 & Rs.36.73 lacs under ICPS to KNL Division through RTGS				
418	C03/2014/ 23021	Construction of Special Home for Boys at Madhuban, Karnal	P.S. to Govt. No.530/S W (III)/ 2014	22.Mär.14	8443	Deposit	333.09	198.84			Karnal	Karnal P-2	In progress	Work allotted. Work delayed due to non receipt of Drawing. Drawing received from 11/2015. (Tender to be recall)	Women and Child Development	29.Jän.15	28.Jän.16	Rs.125 lacs under head 8782 deposited in KNL Divn. + Rs.127.50 lacs under 8443 + Rs.41.80 deposited in HSRDC				
419	C05/2014/ 23724	Construction of building of Children Home at Faridabad in Faridabad District	10454/IC PS/2014	24.Mär.14	8443	Deposit	234.00				Gurgaon	Faridabad	In progress	Tenders Case approved vide H.O. No.95-WI- 2014/2502-06 /WII dated 17.12.2015. Work allotted vide T/o No.7308/B dated 19.12.2015.	Women and Child Development			Rs.50 lacs under head 8782 EE- PII, KNL + Rs.110.27 lacs under head 8443 and Rs.26.73 lacs with HSRDC				